



***“COMMUNITY -
LED SUSTAINABLE
MANAGEMENT OF
WATER RESOURCE
FOR PROMOTION
OF LIVELIHOODS
AND SECURED
NATURAL BASE”***

***ANNUAL REPORT -
2013-14***

***PROJECT SUPPORTED BY
HINDUSTAN UNILEVER
FOUNDATION AND
NATIONAL BANK FOR
AGRICULTURE AND
RURAL DEVELOPMENT***

***PROJECT IMPLEMENTED
BY
MYRADA***

Highlights of 2013-2014



CONTENTS

| | |
|--|-----------|
| 1. Executive Summary..... | 4 |
| 2. Project Area Profile | 7 |
| 3. Project Goal And Objectives..... | 10 |
| 4. Project Interventions Carried Out From Inception | 10 |
| 5. Plan Vs. Achievement (Including Total Project Plan)..... | 20 |
| 6. Analysis Of Project Implementation | 20 |
| 6.1 Highlights, Challenges And Solutions During Project Implementation | 20 |
| 6.2 Success Of Various Interventions Undertaken Under This Project:..... | 22 |
| 6.3 Key Performance Indicators Interpretation And Plan Vs. Achievement | 25 |
| 6.4 Detailed Explanation Of Key Performance Indicators (Kpis)..... | 26 |
| 6.5 Quotes From Different Stakeholders..... | 28 |
| 6. Case Studies..... | 29 |
| 7. Project Learnings | 31 |
| 8. Financial Systems | 32 |
| 9. Collective Actions – Progress So Far And Learning :..... | 32 |
| 10.Conclusion..... | 36 |
| List Of Annexures | 37 |
| Annexure 1: The Project Dashboard | 37 |
| Annexure 2: Project Implementing Partner Details | 43 |
| Annexure 3: Board Note On Development Perspective:..... | 43 |
| Annexure4 – Watershed Programs Implemented By Myrada | 44 |
| Annexure 5: Names And Roles Of Various Members Involved In The Project During Year | 45 |
| Annexure 6 : Statement From The Head Of The Organization | 46 |
| Annexure 7: Opinion About Huf | 47 |
| Annexure 8 : Financial Updates..... | 48 |
| Annexure 9: Fund Flow In Huf , Nabard And Myrada Watershed Development Project | 49 |
| Annexure 10: Photo Gallery | 50 |
| Annexure 11 : Press Clippings | 53 |
| Annexure 12: Audio Visual Aids..... | 56 |
| Annexure 13 : Any Awards /Recognition That Includes The Project Supported By Huf | 56 |
| Annexure 14 : Project Locations Map | 57 |

1. EXECUTIVE SUMMARY

MYRADA¹ went into a 4 year tripartite agreement with a section 25 company, Hindustan Unilever Foundation and National Bank for Agriculture and Rural Development (NABARD, an established development bank), to initiate a unique PPP model project (Public Private Partnership). The goal of the project is to improve the natural resources and increase the water resource and retention through conservation and proper management practices. The project's aim includes improving and increasing the income of the poor especially the small, marginal farmers and also the landless through farm and non-farm based interventions.

The duration of the project is 4 years with an aim to develop the selected watersheds encompassing natural resources, livestock and the livelihood of the people through a community-led participatory method.

The 5 selected districts i.e. Bidar, Bellary, Chitradurga, Gulbarga and Kolar are rainfed and drought prone. Natural resources in these districts are deteriorating to a great extent due to the felling of trees, soil erosion and over exploitation of water for both domestic and agricultural purposes and in turn affecting the livelihoods of the people.

The overall aim of the project is to improve the natural resources and increase the water resource and retention through conservation and proper management practices. The project's aim includes improving and increasing the income of the poor especially the small, marginal farmers and also the landless through farm and non-farm based interventions. The approach adopted to achieve this is through the involvement of the affected community in planning and implementation of the project which in turn will ensure its sustainability in the long run.

In the selected districts, over 7269 ha of land in 23 villages was identified for the intervention, impacting directly or indirectly over 4629 families with 3060 land holding families being impacted through watershed development activities and 600 landless families through non-farm based livelihood activities.

¹MYRADA, a 46 year old organization, has been engaged in the area of development for over 4 decades and has been extensively involved in building institutions of the poor, management of natural resources, livelihood promotions, health and education. MYRADA's strength lies in its ability to ensure the participation of the stakeholder community in the effective implementation of the programmes. Over the years, MYRADA has received funding from Indian as well as International donors for the implementation of several developmental projects/ programmes in the 3 south Indian states of Karnataka, Andhra Pradesh and Tamilnadu.

From the inception of the project till the end of 31 March 2014, MYRADA has taken several steps to ensure that there is improvement of soil and retention of water on lands being developed. Structures ranging from those that control soil erosion (bunds and plantations) to those that conserve water (dams and recharge pits) have been constructed in all 5 districts benefitting over. There has been an average of 25% in crop yield across the districts as well as significant improvement in the nutrient content of the soil.

In the context of livelihoods, much work has gone into the skills training of farmers to adopt newer technologies and inputs for improvement of fodder availability for livestock. For landless families, there has been a significant increase in the number of livestock they own and manage through this project. In addition, over 1400 persons have been trained in non-farm skills.

Some of the key steps over the 3 years includes:

- Setting up of offices, hiring staff and necessary training imparted to the team on the different aspects of the project.
- Undertaking awareness exercises in the villages through Gramsabha, orientation to Gram Panchayat members, Community based organizations and the government departments.
- Participatory Rural Appraisals (PRA) exercises and collection of baseline data.
- Formation of Self-help Affinity Groups (SAGs) and Federations and strengthening of existing SAGs and federations.
- This was followed up by rapport building exercises with the community through entry level activities such as providing street lights, water troughs for the cattle, cloth washing platforms, de-silting the community wells or kalyanis etc.
- Drawing up of net plan and Micro plans along with the farmers.
- Formation of Executive committees with representation of the villagers to manage and monitor the watershed activities.
- Creating suitable structures such as
 - Earthen bunds, boulder bunds, gully plugs, silt traps etc. to reduce run –off and soil erosion.
 - Structures for protective irrigation, surface water retention /harvesting and storage for percolation; waste weirs, farm ponds and de-silting.
- Introducing water management techniques such as drip irrigation system, sprinkler irrigation, paired row method, crop diversification etc.
- Collecting community contribution in terms of cash or kind and a maintenance fund in cash towards the implementation and maintenance of the watershed.
- Stakeholders training in the management of water and increase in agriculture production.
- Income Generation Activities (IGA) in on-farm and off-farm activities.

The project has encountered several challenges during the last 2 years beginning with the Department of Watershed Development (DWD) in some cases not issuing No Objection Certificate (NOC) to implement watershed activities and in Gulbarga some farmers had already given permission to set up a cement factory on their land. These led to a reduction of the treatable land from 8500ha to 7269 ha. Other factors such as poor monsoons, topography

of the land not suitable for planned activities, not finding labor to work on the land, non-availability of funds at the appropriate time to take up land development activity etc., were some of the other challenges faced. Several steps have been taken to address these challenges and find necessary solutions to mitigate them.

For the first time in the history of MYRADA, two important approaches towards performance assessment have been adopted. To assess water availability and ground water recharge over a period of time, an approach known as **Water budget**² has been adopted. Similarly to assess the performance of the project a reporting framework known as the “**Triple bottom line**”³ score card has been adopted.

The highlight of the project has been a publication of a “Technical Manual on Watershed Implementation” in Kannada with the co-ordinated efforts of several MYRADA staff.

The project has completed 2 evaluations undertaken by two independent agencies. One evaluation was undertaken by NABARD and other by Deloitte engaged by HUF on their behalf. The evaluation reports have been examined and appropriate actions are being taken to implement the same in the project.

Myrada has learnt a lot in this process. The monitoring and documentation system introduced by HUF (Dashboard indicators and Score card as examples) has been received positively and will be applied to other projects that Myrada will take in future. For the first time in the history of Myrada, SAG women were given the task of monitoring the watershed activities and have established that they can manage it efficiently and effectively.

²Water budgets provide a means for evaluating availability and sustainability of a water supply. A water budget simply states that the rate of change in water stored in an area, such as a watershed, is balanced by the rate at which water flows into and out of the area. An understanding of water budgets and underlying hydrologic processes provides a foundation for effective water-resource and environmental planning and management. Observed changes in water budgets of an area over time can be used to assess the effects of climate variability and human activities on water resources. Comparison of water budgets from different areas allows the effects of factors such as geology, soils, vegetation, and land use on the hydrologic cycle to be quantified.—source - U S Geological Survey Circular 1308

³Triple bottom line (TBL) accounting expands the traditional reporting framework to take into account social and environmental performance in addition to financial performance. The triple bottom line is made up of "social equity, economic, and environmental" factors – Source Wikipedia.

2. PROJECT AREA PROFILE

The project is being implemented in several districts which come under the Krishna, Godavari and Palarbasins. While Bidar comes under the Godavari, Gulbarga, Chitradurga and Bellary (Tungabhadra- sub division) districts come under the Krishna basin. Kolar is under the geographical area of the Palar river basin, though the actual project area is not covered under any specific basin.

Krishna Basin: - The Krishna Basin extends over Andhra Pradesh, Maharashtra and Karnataka, with a total area of 2, 58,948 Sq.km⁴(nearly 8% of the total geographical area of India). The basin has a maximum length and width of about 701 km and 672 km and is bound by Balaghat range on the north, by the Eastern Ghats on the south and the east and by the Western Ghats on the west. The source of the 1400 km long Krishna is near Jorvillage of Satara district, Maharashtra at an altitude of 1,337 m just north of Mahabaleshwar, and ends in the Bay of Bengal. Its principal tributaries joining from right are the Ghatprabha, the Malprabha and the Tungabhadra whereas those joining from left are the Bhima, the Musi and the Munneru. 75.86% of the total area of the basin is covered by agricultural land and 4.07% of the basin is covered by water bodies.

The average annual rainfall in the Krishna basin is 784 mm. About 90% of annual rainfall is received during the South West Monsoon period, of which more than 70% occurs during July, August and September.

Godavari Basin :- The Godavari basin extends over states of Maharashtra, Andhra Pradesh, Chhattisgarh and Odisha in addition to smaller parts in Madhya Pradesh, Karnataka and Union territory of Puducherry having a total area of 3,12,812 Sq.km with a maximum length and width of about 995 km and 583 km. The Godavari River rises from Trimbakeshwar in the Nashik district of Maharashtra about 80 km from the Arabian Sea at an elevation of 1,067 m. The total length of Godavari from its origin to outfall into the Bay of Bengal is 1,465 km. At the border of Maharashtra and Andhra Pradesh, in Bidar district of Karnataka, the waters of the Manjira river joins it from the South. The largest tributary of the Godavari is the Pranhita with about 34.87% coverage of drainage area. The Pravara, Manjira and Maner are right bank tributaries covering about 16.14%, the Purna, Pranhita, Indravathi and Sabari are important left bank tributaries, covering nearly 59.7% of the total catchment area of the basin. The major part of basin is covered with agricultural land accounting to 59.57% of the total area and 3.6% of the basin is covered by water bodies.

The annual rainfall varies from 1,000 to 3,000 mm in this reach. East of the Western Ghats, the rainfall decreases rapidly to less than 600 mm. There is a belt some distance East of the Western Ghats and in width varying from about 80 km. in the South to about 97 km. in the North with less than 600 mm, of normal annual rainfall. The belt which is about 10,360 sq.km. in area, includes portions of Aurangabad and Ahmednagar districts of Maharashtra. After this area the rainfall again gradually increases to about 900 mm towards the East coast.

⁴Source National Water Resource Information of India

PROJECT AREA PROFILE – AT THE TIME OF INITIATION

ENVIRONMENTAL ASPECTS:

Erratic rainfall and increasing surface water runoff leading to loss of top soil has severely affected rain fed agriculture. The structures for water collection were either insufficient or damaged. Though there is a rise in the ground water levels during the rainy season, this is short-lived due to severe exploitation and natural discharge during pre-monsoon period. The general trend shows a receding of ground water levels from December to May.

Most of soil pattern in the project area is either black shallow soil or red soil. Because of less rainfall the moisture level is comparatively low in red soil areas.

MIX OF COMMON AND PRIVATE LANDS

The table below describes the proportion of land under commons in each district.

| Sl. No | Name of Project Area | Common land | Private Land |
|--------|----------------------|-------------|--------------|
| 1 | Kolar | 346 | 1006 |
| 2 | Chitradurga | 232 | 1137 |
| 3 | Bellary | 249 | 851 |
| 4 | Gulbarga | 62 | 1986 |
| 5 | Bidar | 114 | 1284 |
| | Total project area | 1003 | 6264 |

AVERAGE AREA UNDER IRRIGATION

| Sl. No | Project Area | Irrigated area in HA | Farmers in Numbers | | | | |
|--------|--------------|----------------------|--------------------|----------|--------|-----|-------|
| | | | Small | Marginal | Medium | Big | Total |
| 1 | Kolar | 17 | 6 | 2 | 5 | 4 | 17 |
| 2 | Chitradurga | 37 | 17 | 3 | 7 | 10 | 37 |
| 3 | Bellary | - | - | - | - | - | - |
| 4 | Gubarga | - | - | - | - | - | - |
| 5 | Bidar | - | - | - | - | - | - |

AVERAGE INTENSITY OF CULTIVATION:

| Name of Project Location | Crop / Cultivation Intensity / Cropping Pattern | Migratory pattern of Cropping Area | |
|--------------------------|---|------------------------------------|------------|
| | | Khariff | Rabbi |
| Kolar | Single | Finger millet | Nil |
| Chitradurga | Single / Double | Mage / Sunflower | Groundnut |
| Bellary | Single | Bajra | Nil |
| Gulbarga | Double | Bengal Gram | Green Gram |
| Bidar | Double | Bengal Gram | Green Gram |

LAND AND WATER: ACCESS: CONTROL: PRODUCTIVITY MATRIX

| | Access | | | Control | | | Productivity | | |
|---------------|--------|--------|-------|---------|--------|-------|--------------|--------|-------|
| | SC/ST | Others | Women | SC/ST | Others | Women | SC/ST | Others | Women |
| LAND | Low | High | Low | Low | High | Low | Low | High | Low |
| Pvt | Low | High | Low | Low | High | Low | Low | High | Low |
| Common | Low | High | Low | Low | High | Low | Low | High | Low |
| WATER | Low | High | Low | Low | High | Low | Low | High | Low |
| Pvt | Low | High | Low | Low | High | Low | Low | High | Low |
| Common | Low | High | Low | Low | High | Low | Low | High | Low |

DEMOGRAPHIC DETAILS

| Sl. No | District | Villages | Number of HH | Special categories | | Population covered | | |
|--------|-------------|----------|--------------|--------------------|------|--------------------|--------|-------|
| | | | | ST & SC | OBC | Male | Female | Total |
| 1 | Kolar | 8 | 830 | 138 | 693 | 2050 | 1972 | 4022 |
| 2 | Chitradurga | 7 | 832 | 560 | 272 | 2031 | 1998 | 4011 |
| 3 | Bellary | 2 | 695 | 279 | 416 | 1966 | 1835 | 3801 |
| 4 | Gulbarga | 4 | 1579 | 282 | 1297 | 5926 | 5545 | 11471 |
| 5 | Bidar | 2 | 693 | 240 | 453 | 2201 | 1095 | 1296 |

LIVESTOCK POPULATION OF PROJECT AREA

| Sl. No | Name of Project Area | Cattle | buffalo | Goat | Sheep | Bull | Others |
|--------|----------------------|--------|---------|------|-------|------|--------|
| 1 | Kolar | 756 | 313 | 360 | 1132 | 154 | 2715 |
| 2 | Chitradurga | 258 | 298 | 193 | 1 | 351 | 282 |
| 3 | Bellary | 317 | 219 | 108 | 312 | 298 | 423 |
| 4 | Gulbarga | 349 | 113 | 216 | 320 | 581 | 415 |
| 5 | Bidar | 222 | 184 | 96 | 44 | 209 | 147 |

INFRASTRUCTURE OF PROJECT AREAS:-

| Sl. No | District | Schools | PHCs | GPs | Cooperative Societies | NGOs | Others |
|--------|-------------|---------|------|-----|-----------------------|------|--------|
| 1 | Kolar | 8 | 0 | 1 | 0 | 0 | 0 |
| 2 | Chitradurga | 3 | 1 | 1 | 1 | 0 | 0 |
| 3 | Bellary | 1 | 1 | 1 | 1 | 0 | 00 |
| 4 | Gulbarga | 1 | 1 | 1 | 0 | 0 | 0 |
| 5 | Bidar | 1 | 1 | 1 | 0 | 0 | 0 |

AVERAGE LAND HOLDING IN THE PROJECT AREA

| Sl. No | Name of Project Area | Total Land Holdings in NO | BigFarmers | Medium Farmers | Small Farmers | Marginal Farmers | Landless Farmers (Agri Labor) |
|--------|----------------------|---------------------------|------------|----------------|---------------|------------------|--------------------------------|
| 1 | Kolar | 1352 | 4 | 76 | 123 | 478 | 149 |
| 2 | Chitradurga | 1398 | 0 | 107 | 360 | 282 | 83 |
| 3 | Bellary | 1100 | 67 | 160 | 86 | 54 | 184 |
| 4 | Gulbarga | 2048 | 9 | 44 | 167 | 315 | 457 |
| 5 | Bidar | 1369 | 32 | 116 | 105 | 94 | 257 |

{ Marginal farmers refers to those who have less than 2 acres, small farmers from 2 acres to 5 acres, medium farmers from 5 to 8 acres, big farmers above 10 acres }

3. PROJECT GOAL AND OBJECTIVES

Goal of project: “Community led sustainable management of water resource for promotion of livelihoods and secure natural resource base”

Objectives:

- (i) To increase the ground water recharge in the watershed area.
- (ii) To increase water use efficacy in agriculture and domestic sectors by adoption of water management techniques.
- (iii) To increase health and nutrients of the soil of watershed area.
- (iv) To increase income of the poor through (landless ,small and marginal farmers) through farm and non- farm based interventions.
- (v) To promote community based organization to manage the implementation of the project and sustainable management of water resources.

4. PROJECT INTERVENTIONS CARRIED OUT FROM INCEPTION

4.1. Initial activities

Plans: The target for the 4 years includes placement and identification of staff, orientation and training to staff as well as CRPs (Community Resource Persons), awareness creation, PRA and baseline data collection, promotion of 75 SAGs/federations and their capacity

building, identification of existing SAGs/Federations and their capacity building, exposure to 869 (InState590, outside270) farmers to other developed watersheds, entry point programmes and completion of micro and net plans for 7269 ha.

Cumulative progress:

- a) **Selection of staff:** The identification and placement of staff at the project offices in the 5 districts and at the head office in Bangalore was complete by the end of March, 2012. There have been some staff attritions which has been duly filled and the new staffs have been oriented on the projects aim/goal. Similarly in the field community mobilizers, CRPs have been identified and oriented on the purpose of the program. Retention of these CRPs was also an issue and they have been addressed as well through the engagement of part time CRPs for some activities. Pre-emptive action has been taken to ensure the smooth functioning of the project in this regard.

***MYRADA** used this opportunity to train a number of staff on the PRA methodology in Hoallakeretaluk, Chitradurga District. The staff trained had not been part of such an exercise earlier. It served 2 purposes, one was the capacity building of the staff to take up this exercise in their respective projects and other was the process of completing the PRA exercise to collect the information for this particular project. A total of 36 participants underwent training.*

The Community Managed Resource Centre (CMRC) institution formed by MYRADA is an integral part of this project. The CMRCs takes on the responsibilities and provides services to its community and member SAGs (see www.myrada.org for further details on CMRCs). One CMRC was selected for the project. The CMRCs have an Executive Committee with 30% of the members being women and one member has to be from the landless in line with the guidelines set out by NABARD. A sub- committee has to monitor certain activities including conducting review meetings, monitoring the activities, ensuring the collection of contribution from community etc.



b) Awareness creation “

Several awareness creation activities were undertaken in the selected villages of the districts and the targeted population included the farmers, women, Gram Panchayat members, government departments and representatives. As part of the awareness program several one-day orientation programs to GP members and GramaSabhas were conducted in the villages. The crux of the awareness program was not just to inform the people about the project, but also to make them aware that their full participation in the project is a must to ensure the success of the program.



c) Other introductory activities:

In Bidar district during this reporting period, an animal health camp as part of the awareness program was undertaken. The first check-up in August 2012 covered 1485 animals in the month of March 2013. 2294 animals were checked. 90% of the cost towards this program was borne by the community.

Rapport building with the community is an essential part of the implementation strategy. De-silting of tanks in Kolar, installation of street lights and cleaning of the roads in Chitradurga are some examples of initial activities.

Arranging exposure visits to well-developed watershed areas is also a part of this activity. A total 869 farmers from all 5 project locations were taken on an exposure visit to other MYRADAwatersheds during the reporting period.

d) Baseline data

This exercise included collecting data from all the project areas before initiating implementation of the programme. This data captured the socio-economic status of the beneficiaries, the crop patterns, the seasonal pattern, water consumption, the status of livestock's etc.

In a watershed the net planning activity helps in identifying the feasible activities, decide the suitable location for each activity and precise measurements of the selected spot. A major part of this net planning is also to undertake “micro planning” with individual farmers, for common lands and for the landless to identify their needs and plan according to their capacities. The net plan helps to plan the program looking at all viable options for that particular watershed. It takes minimum of 3 months to complete the Net plan for a particular watershed. A net plan can also be modified after the start of implementation,

based on the emerging needs and viability. For example in Kolar district, after completing an year of implementation, they have felt the need to take up vermicomposting, kitchen gardens and roof water harvesting which have now been included. After the completion of the net plan in all 5 districts, the project budget was increased by 5% based on the needs identified.

- e) **Community building activities:** In line with MYRADA's underlying philosophy of "building poor people's institutions", MYRADA committed to promoting a minimum of 75 Self Help Affinity groups (SAG) and federations in the project districts. MYRADA till date has promoted 226 SAG's. In addition, existing SAGs and federations have been identified and their capacity enhanced through training.

In a watershed, the monitoring and maintenance works are usually handled by a Watershed committee. But in this particular project, for the first time in the history of MYRADA, the SAGs (most of them women SAGs) were directly responsible for the disbursement of funds and management of their watershed activities. All these SAG's have also been linked to financial institutions and banks for credit.

During this period 7 Federations of SAGs were promoted. These federations have a definite role in the implementation of this project. They are responsible to monitor and maintain the soil and water management activities of the watershed in their respective villages. They also disburse the funds to the farmers for these activities through the

4.1.2 SOIL AND WATER CONSERVATION ACTIVITIES-

Plans: 30000 million litres/ 30 billion litres of additional water will be conserved in the proposed watershed locations through increased ground water re-charge, over 2 -3 months water holding or moisture retention is increased through soil retention measures, biomass increased on private and common land on at least 5000 ha and increased water for cattle at a minimum of 50% of what was available in the baseline.

Progress: In watershed development the major activity is to reduce soil erosion and conserve water through planned land development activities. The positive results of these efforts can be seen with the improvement of crops yields. Subject to other conditions such as the arrival of the annual rainfall, availability of labour, topography etc., remaining favourable.



a) Soil and water retention measures:

MYRADA in the last 3 years has taken several steps in the right direction to ensure that there is improvement of soil and retention of water on lands being developed. As part of the project and in consultation with the farmers and engineers several activities have been carried out on the lands.



Structures built:

Structures such as earthen bunds, contour bunds, field bunds, plantations etc., have been taken up in order to control soil erosion. At the same time to conserve water, structures such as check dams, bore well recharge pits, percolation recharge pits etc., have been taken up. Till date structures amounting to 880 tcm have been put up in order to conserve soil and water. The water retention on these lands till date is 9.45billion litres. The target in terms of water conservation is low after 3 years of implementation i.e., 58.3 % of what has been proposed. This is due to the reduction in the number of rainy days in the selected districts. Bellary, Chitradurga and Kolar had less number of rainy days (compared to the annual average).

Due to the structures put up, there has certainly been a steady increase in the moisture content of the soil as well as its water holding capacity. It has been noted that due to the increase in the moisture content and the water holding capacity, the cropping pattern has changed where in the farmer has taken up an additional crop from what he/she has been growing on their land.



For eg. In Gulbarga the farmers grow red grams as regular crop. Now, in addition, they are also taking up Jowar in Rabi season.

Till date **4099** ha of both private and common land has been treated in the 5 selected districts. The table below shows the overall volume of structures that have been created till date on both private and common lands towards achieving the above. The list of structures built is detailed in Annexure I {11.11 to 11.2 h}

Biomass activities: On several bunds, block and avenue plantations have been taken up. These will not only reduce soil erosion, increase the assured income of the farmer but also immerses the bio mass. These plantations help in improving the micro-climate. Some examples of plants in block and avenue plantation include neem, cassia, Hemotaand Jethropa.



ON common and some private lands, farmers have taken up dryland horticultural activities and planted tress such as mango, chikku and tamarind. Protective irrigation technologies such as bottle irrigation, drip irrigation, paired row, alternate furrow method, mulching etc. have been used to reduce the mortality rate of these plantations, thereby improving sustainability of these plants. This will result in the healthy growth of these plants leading to a creation of bio-mass. The table below shows the number of farmers that have taken up protective irrigation techniques. On the private and common lands.

| Table No .02 | | |
|--------------|---|----------------|
| Sl. No | Method's | No. of Farmers |
| 1 | No .of farmers/farms covered in drip/pot/sprinkler irrigation | 44 |
| 2 | No .of farmers/farms covered in paired row/alternate furrow method irrigation | 116 |

The districts selected for these interventions are all rain dependent and the community targeted are all from the poor category with very small land holdings. They are always dependent on alternative incomes for their livelihoods. So, many of the farmers and the landless have purchased milch animals which give them the needed alternate income. Several structures have been created and existing structures have been renewed through de-siltation in order to meet the water needs of these animals. Examples are cattle ponds, percolation pits and check dams etc. seeAnnexure I- (11.1 h to 11.1 Ba for details)

4.1.3 WATERUSE EFFICIENCY IS INCREASED IN AGRICULTURE AND DOMESTIC USE:

Plans: 50% of water consumption is reduced in around 300 hectares of land through adoption of protective irrigation, production is increased/ equal when compared to flooded irrigation, wastage of water is reduced by 15% as against baseline –water use for domestic and agriculture, increased awareness amongst farmers on management of water, water management strategies are increasingly adopted through spread - effect of demonstrations.

Progress:

Water use efficiency is increased in agriculture and domestic use, several sustainable agricultural practices have been adopted to ensure that the water is conserved and used efficiently and the nutrients in the soil has increased. Alternative furrow method or paired row method of farming, structures such as farm ponds, check dams, activities such as de-silting of ponds and tanks, technologies such as sprinkler system and drip irrigation etc., have been adopted on the lands towards protective irrigation. 142.22 ha till date has been brought under protective irrigation through methods.



Till date 61ha of land have come under protective irrigation technology in the project. Though there are many farmers who have followed indigenous protective irrigation methodology in the past, the intervention has helped them to adopt other technologies as well. To demonstrate the drip-irrigation technology to the farmers, a few farmers were selected and on their lands drip irrigation system was applied. This has motivated several other farmers to take up drip-irrigation on their lands. As most of the farmers have no irrigation facility on their land, they bring water from ponds and tanks and use it for protective irrigation purposes. Department of Horticulture has been giving a subsidy of 90% on sprinkler irrigation systems and several farmers have adopted this technology as well. 184 farmers have taken up protective irrigation practices on their lands.



Flooded irrigation or surface irrigation is one of the most widely practiced irrigation system in the world, wherein the water is flooded into the land and allowed to soak in. This is mainly possible where there is an abundance of water and this system has been widely criticized for wastage and water use efficiency. As the focus of the project is to use water efficiently for both agriculture and domestic purposes, it is necessary to demonstrate that the same results or better results can be achieved through better management of water. The water requirement differs from crop to crop and by introduction of protective irrigation techniques suitable to a particular crop and efficient usage of water, it can be proved that the same or better yield of the crops can be achieved.

In agriculture wastage of water is being reduced through the following methods:

- By creating structures such as, earthen bunds, boulder bunds, gully plugs, silt traps etc to reduce run –off and soil erosion.
- Towards protective irrigation, surface water retention /harvesting and storage for percolation; by following alternative furrow method or paired row method , waste weirs, farm ponds and de-silting etc.,
- By practicing several water management techniques such as drip irrigation system, sprinkler irrigation, paired row method, crop diversification etc., are being introduced.
- By introduction of sustainable agriculture practices such as inter-cropping, mulching, application of farm yard manure, application of vermin-compost etc.

On the domestic front, 5 roof- water harvesting structures have been introduced in Chitradurgato reduce the wastage of water and to increase the availability of water for both people and livestock.

Over the last 3 years several awareness campaigns, trainings have been given to the farmers on soil and water conservation activities, soil health management, agri/livestock productivity enhancement and water use efficiency. Along with this several demonstration plots have also been shown to create awareness. A total of 6540 persons were covered through 951 training sessions on the above mentioned subjects.

As part of the project strategy 102 ha have been used as demonstration plots in all 5 districts to teach effective water management strategies. As mentioned above, this has led to 184 farmers adopting these techniques on their individual lands.

Work on waste land

There are several farmers who but have not been cultivating on their land owing to various factors. The topography of their land is such that they have many stones and boulders on them or there are several weeds and wild bushes growing in them. Poor farmers find it difficult to invest in labour to get these cleared and decide not to take up cultivation on these lands. As part of the project, it has been proposed that 300 ha of such land will be brought under cultivation by giving assistance in clearing the land and make it cultivable through sustainable agricultural practices. 142.22 ha of uncultivable land have been brought under cultivation under this project till date in Bellary, Bidar and Chitradurga.

4.1.4 INCREASE IN HEALTH AND NUTRITION OF THE SOIL

Plans: Increased crop yield per unit (Q/ha), increase in soil nutrients; cumulatively increase in area under cultivation/irrigation.

Progress:

Through the practice of sustainable agriculture practices such as application of vermicomposting, farm yard manure and mulching etc., the nutrients of the soil and the micro-organisms in the soil increase. Soils testing before the intervention and twice after the intervention on sample lands along the watershed (i.e. on the upper, middle and lower lands) have shown a definite improvement in the nutrients of the soil.

A sample survey of 6% of the land under intervention in all the 5 districts has shown that there has been asinificant increase of crop yield.

| District /Crop | Before treatment yield | After treatment yield |
|----------------------|------------------------|-----------------------|
| Gulbarga/ Red gram | 5.2 quintals/Ha | 7.5 Q/Ha |
| Kolar/ finger millet | 4.81 Q/Ha | 6.73 Q/Ha |
| Bidar/ red gram | 1.5Q/Ha | 3.5 Q/Ha |
| Chitradurga/ cotton | 6 Q/Ha | 8 Q/Ha |
| Bellary/ groundnut | 24.5 Q/Ha | 26.3 Q/ha |

4.1.5 INCREASED INCOME OF FARMERS AND THE LAND LESS – THROUGH FARM AND NON-FARM BASED ACTIVITIES.

Plans: Increased income of farmers by 50% of the baseline, increase in fodder production by 50% of the baseline, incomes increased for landless and marginal farmers by 50%, over 1.58crores in credit is mobilized for SAGs towards livelihoods promotion, skill training for 400 youth from poor families.

Progress: The purpose of the project is not only to protect the environment from degeneration but also to ensure that the incomes of the farmers improve through these efforts. All the investment made on the land should result in better incomes for the farmers. By adopting sustainable agricultural practices, not only has the farmer benefited in terms of better yields, but has also benefited through the reduction in the cost of cultivation. By building linkages with producer companies, markets etc., the opportunity to increase the income has also gone up. Around 375 farmers have participated in decisions making meetings on marketing linkages.



Fodder production: In dry land agriculture, availability of fodder for livestock is a challenge. This has to be addressed in order to ensure the survival of the livestock as well as protecting the crops from grazing by the livestock. The project has taken steps to

increase the availability of fodder through the promotion of fodder seeds such as Gliricidia, Hemata, Nepier seeds etc. A total of 35000 Kgs of seeds have been distributed to the farmers towards fodder development. Agro-forestry is also promoted through the introduction of neem trees, tamarind trees, Subabul, cassia semia etc. on common lands for both fodder and fuel.

Addressing of equity and livelihood issues of the poor in any watershed is essential. In the selected project area, 1400 families belong to the landless and the marginalized and their livelihood options are minimal as they in most cases are dependent on the landed for employment. Women have to usually discontinue their education earlier. Lacking the opportunities to acquire any skill unless passed on from the family, they work as unskilled labour with wages being lesser than that for a man. Giving the landless, marginalized and especially the women an opportunity to pick up some skills will not only improve their livelihood options but also will lead to an improvement in the overall income of the family. In order to do this the project has taken the initiative to identify and train the youth on both farm and non-farm livelihood skills.

While undertaking the house to house survey as part of the micro-planning procedure, the project staff have identified the youth who have shown interest in acquiring the skills. They have been then contacted through the respective SAGs, Federations and the CMRCs to ascertain from them on the type of skill that they would like to opt for and in some cases they have also been counselled by the project staff on the advantages of choosing a particular skill. After getting clarity on the skills to be imparted, suitable resource persons have been identified and the skills have been given to these youth.

Examples of farm based skills imparted are livestock management; while non farm based skills ranged from masonry, carpentry on one side to tailoring, food products etc. The complete list of skills and details are in Annexure I (1.3.1 to 1.3.35)

The table below gives the details of the number of livelihoods trainings and participants who underwent them.

| District | Farm based | | Non-farm based | |
|--------------|------------------|--------------|------------------|--------------|
| | Training session | Participants | Training session | Participants |
| Kolar | 36 | 527 | 13 | 129 |
| Chitradurga | 38 | 744 | 19 | 141 |
| Bellary | 18 | 260 | 8 | 55 |
| Gulbarga | 16 | 225 | 7 | 48 |
| Bidar | 19 | 270 | 0 | 0 |
| TOTAL | 127 | 2026 | 47 | 373 |

Due to the efforts made under the project, we are confident that it is been possible to show that there has been a substantial increase in the income for the landless and the marginal farmers due to them being trained under the livelihood management.

Summarised below is an overview of the number of families that have benefited from livelihood linkages and direct employment on water harvesting structures.

| Sl. No | Project Area | No. persons undergone Trainings | Number of Families | Number of Man-days Generated | Number of HH Linked to Livelihoods |
|--------|--------------|---------------------------------|--------------------|------------------------------|------------------------------------|
| 1 | Kolar | 1011 | 830 | 42150 | 66 |
| 2 | Chitradurga | 911 | 577 | 20600 | 106 |
| 3 | Bellary | 567 | 384 | 51945 | 204 |
| 4 | Gulbarga | 538 | 606 | 82766 | 174 |
| 5 | Bidar | 327 | 343 | 55585 | 204 |

5. PLAN VS. ACHIEVEMENT (INCLUDING TOTAL PROJECT PLAN)

The detailed physical and financial progress is in Annexure –I

6. ANALYSIS OF PROJECT IMPLEMENTATION

6.1 HIGHLIGHTS, CHALLENGES AND SOLUTIONS DURING PROJECT IMPLEMENTATION

| | Highlights 3013-14 | Challenges | Plans to overcome challenges |
|---|---|--|--|
| Capacity Building of communities | Number of Persons Trained 3291. | 1. Re scheduling of trainings due to farm work 2. Convincing the stakeholders to Commuting to other village for training. | Rescheduling the training by organizing trainings in the villages of the targeted stakeholders by using available space without compromising on the quality of training. |
| Capacity Augmentation of NGOs through staff, assets, trainings, etc | 13 Training are conducted for Capacity building of staff on Water and Natural resource management ect | Nil | Nil |

| | | | |
|---|--|---|---|
| Promoting Community Institutions | 226 SAGs 5 CMRCs 7 federations promoted under the program. | Nil | Nil |
| Water based investments | 9.24 billion liters of water harvested, 101 Farm ponds, 12 check dams created under the programme. | <ol style="list-style-type: none"> 1. Availability of labor 2. Working manually on Hard soil is difficult. 3. Hourly labor charges less compared to the market rate. | <ol style="list-style-type: none"> 1. to employee migrant workers. 2. Using machinery for hard soil (by obtaining permission from NABARD). 3. Increasing the labor wage through community contribution. |
| Land Based investments | 4099 Ha treated under the programme. | <ol style="list-style-type: none"> 1. Availability of labor 2. Working manually on Hard soil is difficult. 3. Hourly labor charges less compared to the market rate. 4. Loss of crop due to heavy rainfall in Bidar and Gulbarga and loss of crops due to less rainfall in Chitradurga ,Bellary and Kolar | <ol style="list-style-type: none"> 1. to employee migrant workers. 2. Using machinery for hard soil (by obtaining permission from NABARD). 3. Increasing the labor wage through community contribution. 4. Creating more drainage channels through community contribution in Bidar and Gulbarga and creating water harvesting structures for moisture retention, promoting farrow cultivation and horticulture as alternative income source |
| Engagement with other stakeholders | 3060 House Holds benefited under programmes. | How to include other stakeholders who are not direct beneficiaries of the project | Through linkages to financial institutions and banks |
| Maintenance of Assets created under project | Total assets created under the program Water harvesting structures 880- TCM. | Maintenance of created assets post the project period. | Creation of CMRC, SAGs , Federations to maintain the assets from the beginning of project . Collecting 15% of the cost of structure as maintenance fund for post project management of structures. |
| Employability created under the programs | 3,19,951 man-days created . | Nil | Nil |

| | | | |
|---|---|-----|-----|
| Livelihoods opportunity created under the program | 1400 landless and marginal families supported | Nil | Nil |
|---|---|-----|-----|

6.2 SUCCESS OF VARIOUS INTERVENTIONS UNDERTAKEN UNDER THIS PROJECT:

| Sl. No | Intervention Indicator | Explanation | Evaluation on its success in the project |
|--------|--|--|---|
| 1 | d- No till farming (irrigated) | Techniques to reduce tillage; land levelling to reduce run off and better drainage | Majority of farmers in project area adapted the 0.52 and 0.72 sections bunds for reduction of soil to reduce run off. Average slope in project area is 3%. Due to the interventions on the land, the water standing capacity and the moisture level of the land is higher. The texture of the soil will be soft and the land fertility also increases. Due to these factors there will be a reduction in tillage. |
| 2 | d- No till farming (RAIN FED) | Techniques to reduce tillage ; land levelling to reduce runoff and better drainage | MIS Data shows 40% of famers have adapted the contour bunds to reduce the run off in lands leading to less tillage. |
| 3 | d- Irrigated Fertilizer balance | Apply optimal mineral balance to improve mineral absorption and sufficient supply of micro-nutrients | NA |
| 4 | d- System of Rice Intensification /Four step paddy | improve rice planting irrigation and production practices (Four step method) | NA |
| 5 | d- Rain fed fertilizer balance | Apply optimal mineral balance to improve mineral absorption and sufficient supply micro-nutrients | Case study of Bellary Project :- After NRM and Sustainable agriculture training, the village association / SAGs/EC body have taken a decision to procure vermicompost and gypsum, for sowing during Kharif season. As per the plan 100 mts of Vermicompost and 75 qtof gypsum was procured and distributed among the 45 members of SAGs. These 2 bio-fertilizers are important to increase soil fertility and micro-nutrients. |

| | | | |
|----|--|---|---|
| 6 | d- Irrigated Drainage | Construction of adequate drainage structures will increase yield and reduce need for irrigation | NA |
| 7 | d- Rain fed drainage | Construction of adequate drainage structures will increase yield and enable cultivation of land during monsoon | Since the last two years Bidar district and Gulbarga districts have received more rain days compared to their average rainy days. This leads to water stagnation in the fields and affect the yield of the crops. Adequate structures created will reduce such water stagnation in the future. |
| 8 | d- Irrigated germplasm | Increase average yield potential by dissemination of existing higher yielding seed varieties that are best adapted to the specific , regional conditions applied to irrigated lands | NA |
| 9 | d- integrated plant stress management (rain fed) | Efforts to improve yield by resistance to biotic (climate) and biotic (pests, disease) stresses. Combine impact of improved practices (such as integrated pest management) and innovative crop protection technologies | Obtained the support of the local agriculture department and support of KrishiVignyana Kendra to provide different types of training on IPM (integrated Pest Management) which involves use of low cost eco-friendly technology to address the issues of pests and diseases on crops. Example :- Yellow Sticky Boards , Chilli Garlic Oil and tippy traps |
| 10 | d- Rain fed germplasm | Increase average yield potential by dissemination of existing higher yielding seed varieties that are best adapted to the specific , regional conditions applied to irrigated lands | Yield potential is being increased by using certified seeds under NABARDs WDF project. |
| 11 | d- increased fertilizer use (irrigated) | increase fertilizer use to reduce mineral exhaustion and increase yields; applied to irrigated lands | NA |
| 12 | d- Irrigation Scheduling | Prevent farmers from over-irrigating; linked to controls/ subsidies for groundwater pumping in India | Introduction of drip and sprinkler irrigation systems have reduced over irrigation and flooding on the lands. Availability of water harvesting structures have reduced the need for ground water pumping. |
| 13 | s- pre- harvest treatment | Prevent pre-harvest crop losses through treatment of fruits, vegetables and high value crops prior to harvest | Obtained the support of the local agriculture department and support of KrishiVignyana Kendra to provide different types of training on IPM (integrated Pest Management) which involves use of low cost eco-friendly technology to address the issues of pests and diseases on crops. Example :- Yellow Sticky Boards , Chilli |

| | | | |
|----|---|---|---|
| | | | Garlic Oil and tippy traps |
| 14 | s- post harvest treatment | prevent post-harvest crop losses through washing and chemical, post-harvest treatment | Adapting sustainable agriculture practices have ensured that there are no post-harvest crop loss |
| 15 | d- Reduction of transport losses (transport storage, marked) | prevent post-harvest crop losses during storage and transportation through measures such as building better storage and improving transportation efficiency | MYRADA is promoting second level institutions across its operation areas. The second level institutions play an important role in assisting the farm to market chain linkages such as the Tur Producers Company in Gulbarga play an important role in value addition, storage and marketing of food grains. |
| 16 | d- Soil techniques/ no-till agriculture (irrigated) | Techniques to reduce tillage; laser land levelling to reduce runoff and better drain lands | NA |
| 17 | d- Sprinkler irrigation | increase yield and irrigation efficiency (e.g. through reduced evaporation) | NA |
| 18 | d- Improved fertilizer u balance | apply optimal mineral balance to improve mineral absorption and sufficiently supply micro nutrients | NA |
| 19 | d - Genetic crop Development | Continued development and adoption of varieties that enable farmers to attain higher yields; includes both conventional breeding and genetic engineering | NA |
| 20 | d- Drip irrigation | Applying water through low pressure tubing requires less water than flooding | In Chitradurga 12 , Bellary 34 and Kolar 32 farmers have adopted the drip irrigation technology on their lands with the support of horticulture department and PRI |
| 21 | s- Canal Lining | line on farm canals with cement /plastic to reduce seepage | NA |
| 22 | s- agricultural rainwater harvesting with fertigation | Boost productivity of currently rain-fed crops by applying water during dry spells; requires construction of small reservoirs for rain water collection | 121 farm ponds have been planned to address the need for protective irrigation. In the first year 101 farm ponds were successfully completed and have been utilized for the protective irrigation from second year onwards. |
| 23 | s- aquifer recharge | collection of Rain water and artificial recharge of aquifer with collected water | 68 bore well recharged, 101 farm ponds, 8 check dams are completed in second year of the programme. Most of structures filled up during last rainy days, except in the district of Kolar. All structures enable the recharge of the underground water table. |
| 24 | s- ground water | extract water resources beneath the | As at above |

| | | | |
|----|---|--|--|
| | pumping | ground through well and pumps | (23) |
| 25 | s- Last mile irrigation | Bridging the gap between irrigation potential created and utilized. Involves creation of command area, setup of management systems and completion of the last mile of delivery infrastructure. | NA |
| 26 | s- rain water harvesting | collection of rainwater on rooftops for domestic use (in India for ground water recharge) | 12 roof rainwater harvesting units are completed in addressing the drinking water problems and domestic usage. Another 20 units as planned with the support of PRI and community |
| 27 | s- Small scale irrigation infrastructure projects | Minor irrigation infrastructure projects such as small dams build closer to communities, water used during in season dry spells or to augment rainfall | No dams are constructed under the project |

6.3 KEY PERFORMANCE INDICATORS INTERPRETATION AND PLAN VS. ACHIEVEMENT

| Sr. No | Triple bottom line indicator | Unit | Project Target | Plan : 2013-14 | Achievement 2013-14 | Plan: 2014-2015 |
|--------|---|---------|----------------|----------------|---------------------|-----------------|
| 1 | Governance for Water | Numbers | 21 | 21 | 21 | Nil |
| 1.1 | Institutional setup | Numbers | 21 | 21 | 21 | Nil |
| 1.1.1 | Village institutions formed: – Water Institution | Numbers | 21 | 21 | 226 | Nil |
| 1.1.2 | Village institutions formed: – Water allied and livelihood oriented institutions | Numbers | 21 | 21 | 226 | Nil |
| 1.1.3 | Cluster/Block & District level institutions formed | Numbers | 5 | 5 | 8 | Nil |
| 1.2 | Knowledge system | Numbers | 9 | 9 | 4 | 5 |
| 1.2.1 | Persons who have undergone exposure/ training on Improved agriculture & water management | Numbers | 2378 | 2378 | 3290 | 1400 |
| 1.2.2 | Experience sharing newsletter documented | Numbers | 20 | 20 | 16 | 4 |
| 1.2.3 | Persons engaged in water related issues with state government or participated in state forums | Number | 0 | 0 | 365 | 400 |
| 2 | Quantity of water | Numbers | 700 TMC | 700 TCM | 880 TCM | 117 TCM |

| | | | | | | |
|-----|---|--------------------|-------------------|-------------------|------------------|-------------------|
| 2.1 | Water availability (Cumulative and collective contribution) in Billion Litters | Billion Litres | 30 billion litres | 30 billion litres | 9 billion litres | 21 billion litres |
| 3 | Benefits to the community | Number of families | 4629 | 4629 | 3064 | 1565 |
| 3.1 | Labour days generated due to project works | Number | 669710 | 669710 | 319951 | 198255 |
| 3.2 | Agriculture Production – Production achieved due to improve availability of water or improved agriculture practices | Tons | 700 | 700 | 5275 | 2400 |
| 3.3 | Area stabilized – Area treated and stabilized due to improved availability of water (Ha) | Hectares | 7267 | 7267 | 4090 | 2967 |

6.4 DETAILED EXPLANATION OF KEY PERFORMANCE INDICATORS (KPIs)

Need for KPIs : The KPIs give us an indication on where we are headed in terms of the project progress. It helps us to assess the progress on a regular basis and gives us an indication on whether we are on the right track. The KPIs helps us in planning and implementing the project better and taking pre-emptive actions in case of any deviations in the project. These indicators are necessary in order to monitor and evaluate the progress of the project in different stages of implementation.

To compare the changing situation of the area with other areas in the vicinity, it is necessary to have a baseline data of the other areas. If this baseline is available to us, the KPIs will help us to understand how the situation of the area and the development of the area is changing compared to the other areas in the vicinity.

Factors contributing to the knowledge of water based development practice in India. MYRADA has been working in the area of watershed development for over 30 years and is now considered as one of the best resource organization in watershed development. MYRADA has shared its knowledge in this area through training, bringing out several manuals and through its RMS papers in order to contribute to the knowledge of water based development practice in India. Several NGO and institutions in India and abroad have approached MYRADA for knowledge sharing over the years and MYRADA has willingly shared it with them.



In this project as well, MYRADA endeavors to share its knowledge and in fact has already started applying some of the learning's of this project such as Water budgeting, score card, dash board etc., in other newly undertaken watershed projects.

A technical manual on Water budgeting and watershed management was brought out in Kannada (the local language) as part of this project in order to educate the community animators.

Activities that lead to the resulting KPI.

| KPI Indicators | Activities that lead to the resulting KPI |
|---|--|
| Generating man days and providing labor days / creating employment locally to improve the livelihoods of marginal and landless families | Different training to SAGs/Federations /EC/ CMRC Skill Trainings or livelihoods training for SC/ST and marginal farmers |
| To harvest rain water and improve the ground water table and stop soil erosion and improve the soil fertility | Creating the 880TCM Water Harvesting Structures which includes creation of Check dams ,Farm Ponds , Gokattas, rooftop rainwater harvesting structures etc. |
| Providing alternative livelihoods option to marginal and landless families | Providing the alternative Farm based and non-farm based livelihoods support to farmers through training and linkages. |
| Improving the soil fertility leads to improve yields and crop growth. | Creating the 880TCM Water Harvesting Structures which includes creation of Check dams ,Farm Ponds , Gokattas, rooftop rainwater harvesting structures etc. |

Measurement of KPIs: Different sources were used to interpret the KPIs. Examples include the measurement books, community resolutions, attendance registers, training reports, farmer's cards, sample surveys etc. The pictures below are taken from the measurement book and resolution book of the SAG.



Measurement book Resolution book from SAG in Kolar
in Kolar

Possible innovations used in KPI measurements: MYRADA has introduced Farmers Cards for better monitoring and follow-up of each beneficiary of the project. It helps the farmers understand the progress and development on his/her field and livelihoods status. For the first time in the history of MYRADA the watershed project implementation has been undertaken by Women Self Help Affinity groups.

Use of KPIs in showing improvement in pre project situation: KPIs help us to visualize the project and plan the project systematically. It helps us plan each activity and establish indicators for each stage of the project. It gives the project a structure in which it has to be implemented and monitored.

Underlying intangibles that the KPIs signify: The KPIs usually help us establish the tangibles in a project and track them through different stages. But there are always several underlying intangibles that KPIs signify which in many situations does not get mentioned. Such intangibles can be the increase in the social capital, increase in the level of confidence in women to undertake activities which they were unwilling to do so, responsibility sharing by the community to manage common properties etc.

6.5 QUOTES FROM DIFFERENT STAKEHOLDERS.

1. “We have not seen bunds since long time for our lands. Every year when rain comes all top fertile soil will run off. We request government department to undertake soil and water conservation work, but they not responding yet. After HUF-NABARD-MYRADA program came here we are happy to be part of it. I am expecting 30% more yield in this year Khariff season”.-(Ashokappa , Neharu Colony , Holalkere , Chitradurga– Individual farmer – direct beneficiary)
2. “In our government program we build the big structures but after some time it collapses due to the lack of maintenance. In this program facilities have been made to take care of such structures. We thank HUF-NABARD-MYRADA” (Leader of SAG in Kolar)
3. “All government programs have less participation of women. In this program women of villages have taken the lead role for implementation and monitoring of activities” (Panchayat leader)
4. “We are happy to associate with institution like MYRADA for community development. After implementing of this program, more people have started coming to our office for seeds, plants, bio fertilizers and to get information on IPM and government programs. Thanks to HUF-NABARD-MYRADA for creating massive awareness on sustainable agriculture” (Extension Officer from Agriculture department, Bellary)

5. Co-funder – “We are happy to associate MYRADA like pride institutions in rural development most of beneficiaries coming here are poor and marginal before intervention the beneficiaries spend lots of money and time for getting linkage form our institutions. After this program implementation our representative will go to door step of beneficiaries to provide loan and financial information’s; thanks to HUF-NABARD-MYRADA for implementing program in these backward districts”. (Sanghamitra official).

6. CASE STUDIES

1. LIVELIHOODS IMPACT

CASE STUDY 01.(LANDLESS LABOURER BENEFITED FROM SKILLS TRAINING & FINANCIAL LINKAGES)**Govindachari** is 42 years old and lives in Malakanahalli, Malur Taluk, Kolar District. He does not own a land in the village and was selling plastic items such as mugs, buckets etc. in the village. As he was unable to only eke out living out of this, he had migrated to Bangalore looking for employment opportunity. He had found himself a job as a construction labourer and was earning an income of Rs.300 per day which was dependent on him having regular construction work. His wife Ratnamma is a member of SAG promoted by MYRADA. When she found out that the project was giving training for the landless and the marginal farmers under livelihood development, she requested her husband to undergo the training. As his family was earlier involved in carpentry, he opted to undergo a training in carpentry. After undergoing the training he has now set up an unit with the grant given by NABARD of Rs.10,000/- to purchase materials for carpentry work along with a credit of Rs.15,000/- he was able to obtain from Sanghamitra Rural Financial Services through his wife. He is now earning an income of Rs. 25,000/- per month and has also employed 3 people (including his son) to help him in his work. Not only has the training helped Govindachari to get a better income, it has also has created an employment opportunity for others.

CASE STUDY 02.(Migrated SAG member – landless – benefited from livestock)

Kasturi a woman from Chikli village in Bidar district is a member of SAG promoted by MYRADA. She does not own land and works as an agricultural labourer on other lands during the Khariff season and earns Rs.100 per day. Once the agricultural work is completed she would migrate to Hyderabad for 6 months in search of employment. If she did find employment she would earn Rs.200 to 250 per day which was not much as not only had she to fend for herself in the city, she would also have to send money to her family. This was also taking a toll on her health as she had to move from one construction site to another and the living conditions were poor. It was also taking a toll on her family life as she had to be separated from the family on long stretches. She was informed about the Livelihoods training at her SAG meetings. She attended a training programme on cattle management. After completing the training she has purchased a buffalo with the grant assistance of Rs.10,000 provided by NABARD and also through the credit of Rs.15, 000/- that she was able to obtain through her SAG. She is now able to earn a steady income of Rs.100 from the buffalo throughout the year as she sells 4 litres of milk per day and in turn has stopped her from migrating to the city in search of a job.

WATER & AGRICULTURE IMPACT

CASE STUDY 03.(Small farmer who benefitted from soil conservation activities.)

MankulGori s/o Fakhir Ahmed: is the resident of Chikli (J) village, Bidar district, and is a farmer by profession. The main source of income of the family is through agriculture. Mankul has 7 acres of cultivable land, out of which 3 acres of land is treated under the HUF Watershed Programme. Cultivating on his land was difficult as the land was filled with pebbles. Tilling and sowing in land was hard due to the presence of pebbles on the land and the returns from the land were less due to this issue. The cost of cultivation was high. As part of this project, the pebbles on the land were cleared and these were used to make a bund. This not only helped him to take up cultivation activities on the land but due to the bund there has been reduction in soil erosion and increase in the moisture content.

The yield from the land has increased. 5 quintals of red gram and 18 quintals of jowar were harvested from the 3 acres of land under treatment. The yield before treatment for the same crop was 3 quintal Red Gram & 15 Quintal Jowar. Mankul said that expenditure before treatment was Rs. 8000/- and after treatment the expenditure is reduced to Rs. 5000/-.

He further shared that this programme funded by HUVF, NABARD and MYRADA has immensely helped him to undertake need based area treatment measures which was very much necessary.

7. PROJECT LEARNINGS

8.1 Project design and Partner Analysis:

MYRADA has been working in these watershed project areas since 15 years. Experience and experiments in these areas underpin the project design. Aspirations of the community and other stakeholder proposals also play a key role for this project design.

The key difference this project seeks to make is as follows:

- To increase storage and conservation of water
- To increase the moisture level on agricultural lands
- To generate bio-mass
- Adapt protective irrigation methods
- To increase yield of crops and fodder
- To increase incomes through livelihoods and agricultural production
- Train youth on different skills
- Build capacity of women in SHGs and federations

8.2 Using the principles underlying HUF project support: with water, agriculture and livelihoods as key components

The team used the principles to develop specific objectives in the project:

- To promote sustainable water management through appropriate management techniques to increase efficient use in agriculture and domestic sector.
- To involve the small, marginal land holders and landless in farm and nonfarm livelihood programmes, since they are the important stakeholders in the watershed programme and dependent upon the natural resources for their livelihoods.
- To promote and strengthen the local institutions so that they can manage the watershed programmes and restore health to their own environment.
- To conserve water for recharge purpose to mitigate the drought condition and increase the agriculture and biomass production.
- To adopt soil and water conservation methods to improve the soil fertility.

8.3 Triple Bottom line scorecard: Triple bottom line (TBL) accounting system expands the traditional reporting framework to take into account social and environmental performance in addition to financial performance. The triple bottom line is made up of social equity, economic, and environmental factors.

8.4 KPI Directed effort: The KPIs is a tool which helps us monitor the progress of the project at each stage and helps us keep track of where we are headed in the project.

8.5 Assurance Process: This process, initiated by HUF, is essential to ascertain the performance of the project against the KPI. It has helped MYRADA and the team to monitor the project effectively.

8.6 Social Return on Investment Methodology (SROI): A SROI study is being undertaken no this. A more clear response can be given after the completion of the study.

8.7 Areas for strengthening : While the undelaying principals are well understood and internalized using the newly adapted management tools such as the reporting and monitoring systems ie, Water budget, MIS, TBL, score card, dash board etc., would require some more familiarization for improved results.

8.8 Takeaways from the project

There are several takeaways from this project which would benefit the thinking and practice of natural resource based efforts. While MYRADA has been involved in watershed management for several years, we adapted for first time monitoring and evaluating techniques such as Water budgeting, SROI, score card, TBL and dash boards etc.

8. FINANCIAL SYSTEMS

Please see the annexure for fund flow chat of MYRADA HUF watershed development program.

9. COLLECTIVE ACTIONS – PROGRESS SO FAR AND LEARNING :

The project is entering the final year of implementation. The progress in the last 3 years has beensomewhat slow for several reasons. It took some time for the project staff to understand the systems and documentation requirements that was expected of them by the donors. Excessive rainfall in some areas and drought like situations in others also led to the slower progress of the project. Delay in release of funds at the appropriate time ie., when all other conditions remained favorable have also led to the delayed in the progress achieved. Having said this, though delayed the project, is progressing well and results will not be disappointing at the end of the project period.

The learnings from the project to a large extent have been positive. The monitoring and documentation system introduced by HUF has been received positively and will be applied to other projects that MYRADAwill takein future. For the first time in the history of MYRADA,

SHG women were given the task of monitoring the watershed activities and have established that they can manage it efficiently and effectively.

10.1 Project partners

The **community** is the major partner or stakeholder in this project. Their involvement in the project is extremely important to the success of the project. All the other stakeholders of the project are there only during the project implementation period. The interventions made are to expand the livelihood options and increase the incomes of the community. The involvement and understanding of the community will expand that the efforts made will be taken forward by them and they will be replicated in other areas as well.

CMRC, Federations and SAGs are the created as part of withdrawal strategies of MYRADA. Hence CMRC will continue provide services that required by the communities and its member institutions. On fee basis during post project period. CRPs will be adapted by CMRCs to work for other projects.

HUF and NABARD are the funding and monitoring partners whose involvement and support have ensured that 7267 ha of land will be treated leading to improvement in land and conservation and storage of water which in turn led to better livelihood options for the poor and marginal farmers as well as their families.

10.2 Role for communities in this project

The community is the major partner or stakeholder in this project. Their involvement in the project is extremely important to the success of the project. All the other stakeholders of the project are there only during the project period. The interventions made are to ensure the livelihood options and increase the incomes of the community. The involvement and understanding of the community will ensure that the efforts made will be taken forward by them and they will be replicated in other areas as well.

10.3 Partner significance

| | Implementation Partner | Funding Partner | Regulatory Partners | Communities |
|--|------------------------|-----------------|---------------------|---|
| Achieving Project Results | Yes | Yes | - | Yes |
| Bringing systemic changes at a local level | Yes | Yes | - | Yes |
| Bringing systemic changes at a macro level | Yes | Yes. | -. | Yes (through replication and learnings) |
| New thought processes into water based development thinking and action | Yes | Yes | - | May be |

10.4 Details of partner involvements

| | Implementation Partner | Funding Partner | Regulatory Partners | Communities |
|--|--|--|---|---|
| Achieving Project Results | The pace of work is bit slow, however the project objectives ie, conserving natural resources and ensuring livelihoods, can be achieved in year 4 | | | Communities are Confident to complete the project work in year 4. They are already enjoying the flow of benefits. |
| Bringing systemic changes at a local level | Strengthening the local level institutions and practicing good governance | Can learn optimize their future project interventions | At the control state level can study the future of the project and module their fortune interventions suitability | Communities involvement will go a long way in empowering and strengthening the local level institutions |
| Bringing systemic changes at a macro level | Learning from this programme takes forward our learning to other watershed development implemented by other donors. | Con learner to optics their future project involvements. | At the central and state level can study the future of the project and mold their future interventions suitably. | Communities also will practice their learning to bring systemic changes. |
| New thought processes into water based development thinking and action | We are also planning to take up study of watershed project post and present using the tools provided by HUF through our CIDORS (Rural training Centre) | | | For up-dating farmers white card, collection of rainfall data and tracking system of yield increases. |

10.5 Role of funding partners so far

| Funding Partner | | | |
|--|--------------|----------------|------------|
| | HUF | NABARD | Community |
| Achieving Project Results | Yes | Yes | Yes |
| Maintain Focus on Results | Yes | Yes | Yes |
| Inclusive in approach | Yes | Yes | Yes |
| Holistic in thought | Yes | Yes | - |
| Bringing systemic changes at a local level | Considerably | To some extent | Marginally |
| Bringing systemic changes at a macro level | Not so far | Not so far | - |
| New thought processes into development thinking and action | Yes | Yes | Marginally |
| Any other | | | |

10.6 Contribution of different funding partners

| | HUF | NABARD | Community |
|--|-----|--------|-----------|
| Capacity Building of communities | 0% | 100% | 0% |
| Capacity Augmentation of NGOs through staff, assets, trainings, etc | 0% | 100% | 0% |
| Promoting Community Institutions | 0% | 100% | 0% |
| Water based investments | 80% | 0% | 20% |
| Land Based investments | 80% | 0% | 20% |
| Engagement with other stakeholders | 0% | 0% | 10% |
| Maintenance of Assets created under project | 0% | 0% | 15% |

10. CONCLUSION

This project has been an exciting learning experience for MYRADA. Though MYRADA has been implementing several projects over the past 3 decades on water and soil conservation, this project gave the team an opportunity to understand a new dimension as well as to introduce more robust monitoring systems through the water budget and dashboard indicators.

There were several foreseen and unforeseen challenges over the last 3 years and efforts have been made to address the same in ways possible. Some of the challenges faced included:

1. There were less rainy days in some districts leading to less water conservation, less moisture content and in turn lesser yield. Reduced rainy days have also had a direct impact on the plantations with the mortality rates of the plants being higher.
2. Progress of the work was also affected due to the unavailability of labour due to migration, NREGA programmes etc.
3. Due to continuous drought situation in some areas, people found it difficult to contribute 20% for land development and maintenance activities.
4. An unusual heavy rain in Bidar district led to delay in the harvesting of crops and also to water stagnation affecting the crops as well as the structures put up.
5. In Bellary, Bidar, Chitradurga and Gulbarga there was a directive from the Department of Animal husbandry not to take up livestock activities due to the prevalence of foot and mouth diseases in cattle. This has led to underachievement in this area.
6. Insurance agencies are unwilling to make policies on livestock due to the high mortality rate.
7. Discouraging farmers from application of chemical fertilizers and pesticides is a challenge.
8. In some areas the small and marginal farmers closed the trenches dug for water harvesting as it occupies space reserved for growing crops. Protecting the trenches is a major challenge in such situations.
9. It is a challenge to educate the farmers that adoption of water management technologies such as drip irrigation, pot irrigation, paired row methods, intercropping; application of FYM, vermicomposting will certainly bring results but is a process which needs time.
10. Last but not the least, funds not being available in time to take up activities which are seasonal, and when all other things were favourable also resulted in delay in the progress of the project.

In conclusion the next one year is crucial and a well-co-ordinated effort from all stakeholders involved is required in order to achieve the goals set.

LIST OF ANNEXURES

ANNEXURE 1: THE PROJECT DASHBOARD

| HUF,NABARD Watershed Development Program | | | Cumulative | | | |
|--|---------|---|------------|--|---------------------------|------------------------|
| | Sl. No. | Indicators | Unit | Approved Targets for 4 years from April 01, 2011 to March 31, 2015 | 3 rd year Plan | Cumulative Achievement |
| Social Aspects | 1 | Outcome / Impact | - | | | |
| | | Common Mobilization | - | | | |
| | 1.1 | No.of institutions promoted SAGs/Federations | Nos | 114 | 199 | 199 |
| | 1.1.1 | Self-help Affinity Groups | Nos | 138 | 138 | 138 |
| | 1.1.2 | SAGs Federations | Nos | 12 | 11 | 16 |
| | 1.1.3 | CMRC | Nos | 5 | 5 | 5 |
| | 1.1.4 | Executive Committee | Nos | 5 | 5 | 5 |
| | 1.1.5 | Best ranking SAGs and Federations (Minimum 80%) | Nos | 161 | 363 | 281 |
| | 1.2 | No.of Livelihood (farm based/non-farm based) being promoted by each SAGs/Federation/CMRCs (Credit linkage - excluding NABARD assisted families) | Nos | 1967 | 1217 | 902 |
| | 1.3 | No. of Landless/Marginal Farmers/ Women covered under each livelihood program with NABARD assistance | Families | 1300 | 1209 | 531 |
| | | Farm Based | - | | | |
| | 1.3.1 | Cow (HF, CB, Jersey, Country) | Families | 491 | 490 | 226 |
| | 1.3.2 | Goat | Families | 204 | 159 | 65 |
| | 1.3.3 | Sheep | Families | 170 | 160 | 82 |
| | 1.3.4 | Buffalo | Families | 221 | 201 | 91 |
| | 1.3.5 | Bullocks | Families | 37 | 39 | 23 |
| | 1.3.6 | Donkey | Families | 5 | 5 | 5 |
| | 1.3.7 | Ox | Families | 11 | 5 | 2 |
| | | Non - Farm Based | - | 1139 | 1059 | 494 |
| | 1.3.8 | Auto Rickshaw | Families | 6 | 6 | 7 |
| | 1.3.9 | Petty Shop | Families | 62 | 62 | 54 |

| | | | | | | |
|--|--------|---|----------|-----|-----|-----|
| | 1.3.10 | Tailoring/Sewing | Families | 23 | 22 | 8 |
| | 1.3.11 | Carpentry | Families | 8 | 6 | 2 |
| | 1.3.12 | Arcanut leaf making | Families | 2 | 2 | 0 |
| | 1.3.13 | Hotel/Tea shop | Families | 3 | 2 | 0 |
| | 1.3.14 | Bullock cart | Families | 13 | 10 | 5 |
| | 1.3.15 | Photo Studio | Families | 2 | 2 | 1 |
| | 1.3.16 | Cloth/Sari business | Families | 4 | 6 | 6 |
| | 1.3.17 | Timber Business | Families | 1 | 1 | 0 |
| | 1.3.18 | Threshing machine | Families | 10 | 1 | 1 |
| | 1.3.19 | Bike service (work) shop | Families | 1 | 1 | 0 |
| | 1.3.20 | Shamiyaana shop (Tent house) | Families | 1 | 1 | 0 |
| | 1.3.21 | Stone cutting Business | Families | 6 | 6 | 5 |
| | 1.3.22 | Puri (Mandakki) Business | Families | 0 | 0 | 0 |
| | 1.3.23 | Tender coconut Business | Families | 2 | 2 | 1 |
| | 1.3.24 | Car Purchase | Families | 0 | 0 | 0 |
| | 1.3.25 | Tiles laying | Families | 3 | 3 | 0 |
| | 1.3.26 | Bed making business | Families | 7 | 7 | 4 |
| | 1.3.27 | Fruit Business | Families | 3 | 3 | 1 |
| | 1.3.28 | Vegetable Business | Families | 1 | 1 | 1 |
| | 1.3.29 | Candle making | Families | 0 | 0 | 0 |
| | 1.3.30 | Book shop | Families | 1 | 1 | 0 |
| | 1.3.31 | Papad Business | Families | 1 | 0 | 1 |
| | 1.3.32 | Floor Mill | Families | 2 | 0 | 0 |
| | 1.3.33 | Tractor Purchase | Families | 1 | 3 | 3 |
| | 1.3.34 | Dish | | 1 | 1 | 1 |
| | 1.3.35 | Puncher shop | | 1 | 1 | 1 |
| | | | | 165 | 150 | 102 |
| | 1.4 | No. of programs/awareness demonstrations for providing market information/linkage organized by each CMRC | Nos | 13 | 10 | 5 |
| | 1.5 | Agri/ Livestock productivity enhancement measures for selected small, marginal and other farmers, etc. (including 10% of cost for Demonstrations under WDF grant) | Nos | 120 | 120 | 86 |
| | 1.5.1 | Animal Health Camp for small, Marginal and other farmers, livelihood Beneficiary in Chikili(J) & 9 Thandas | Nos | 3 | 3 | 3 |

| | | | | | |
|------------|---|------------|------------|------------|------------|
| 1.5.2 | Agri/ Livestock productivity enhancement Measures for select small, marginal and other farmer, etc (Ground nut Demo, Maize, Bazra, Sprinkler, Fodder) | Ha | 270 | 235 | 291 |
| 1.6 | Activity specify skill devt.. Training | Nos | 406 | 368 | 385 |
| 1.6.1 | Skill Training (Youths) | Nos | 35 | 10 | 0 |
| 1.6.2 | Livestock | Nos | 155 | 149 | 159 |
| 1.6.3 | Tailoring | Nos | 105 | 103 | 120 |
| 1.6.4 | Carpentry | Nos | 58 | 21 | 41 |
| 1.6.5 | Welding | Nos | 65 | 59 | 12 |
| 1.6.6 | Driving | Nos | 20 | 12 | 8 |
| 1.6.7 | Masonry | Nos | 52 | 51 | 65 |
| 1.6.8 | Electric repair | Nos | 10 | 10 | 0 |
| 2 | Start-up Activities and Planning | | | | |
| 2.1 | No.of orientation workshops organized for project staff and CRPs | Ppts | 24 | 26 | 26 |
| 2.2 | No. of review meetings held monthly | Nos | 192 | 216 | 157 |
| 2.3 | Institutional capacity building trainings | | 603 | 603 | 428 |
| 2.3.1 | SAG Trainings | Nos | 639 | 754 | 591 |
| 2.3.2 | Federation Trainings | Nos | 50 | 66 | 61 |
| 2.3.3 | Executive Committee Trainings | Nos | 25 | 29 | 23 |
| 2.3.4 | CMRC Trainings | Nos | 25 | 28 | 22 |
| 3 | Increased Efficiency of Community in Management of Water Resources | | | | |
| 3.1 | Other technical Training and exposure to CRPs/Staff (including productivity enhancement and TOT) | P/d/pp | 960 | 886 | 511 |
| 3.2 | No. of exposure visits of selected/beneficiary farmers outside the state | Nos | 85 | 85 | 279 |
| 3.3 | Exposures to selected farmers within district/state | Nos | 100 | 100 | 590 |
| 3.4 | No. of farmers undergoing training in NRM (Soil and water conservation activities, soil health management, Agri/Livestock productivity enhancement, water use efficiency etc.,) | Nos | 1400 | 1400 | 1157 |
| 4 | Capacity Building | | | | |
| 4.1 | No. of Gram Panchayat Members undergone orientation on project activity | Members | 83 | 125 | 121 |
| 4.2 | No. of Small Farmers Marginal and Landless who have participated in net planning | Nos | 3108 | 3358 | 3358 |
| 5 | Policy Contribution | | | | |
| 5.1 | Number of case studies to HUVF Learning Hub | Nos | 91 | 70 | 59 |
| 5.2 | Lobby / negotiation at CMRC for convergence program | Nos | 19 | 19 | 19 |

| | | | | | | |
|--------------------|-------------|---|-----------|------------------------|-------------|-------------|
| | 5.3 | Audio visual produced (through CIDORR) | Nos | 22 | 19 | 11 |
| | 5.4 | Print | Nos | 0 | 0 | 0 |
| Economic | 6 | Outcome/Impact | | 0 | 0 | 0 |
| | 7.3 | Amount of Credit Mobilized to SAGs for livelihood promotion Rs. in lakhs | Rs. | 744 | 713 | 487 |
| | 7.4 | No.of youth to get skilled training | Nos | 200 | 200 | 176 |
| | 7.5 | No. of SC/ST youth to get skilled training | Nos | 109 | 109 | 123 |
| | 7.7 | No. of people covered for job placements by CMRCs | Nos | 230 | 195 | 89 |
| Environment | 9 | Outcome/Impact | | | | |
| | | Water and Soil Conservation Activities | | | | |
| | 9.1 | Increased Ground Water Level in Water Shed Area (Water inventory) | Feet | Test not Conducted yet | | |
| | 9.2 | Change in Water Holding/Moisture Retention Period (in treated area from existing to extra 15 days to one month during good rainfall) | Months | Test not conducted yet | | |
| | 9.3 | Increase in Vegetation Cover on Private Land | Ha | 24690 | 15747 | 14491 |
| | 9.4 | Increase in Vegetation Cover on Common Land | Ha | 130 | 130 | 59 |
| | 9.5 | Percentage Increase in Base line Water for Cattle Drinking (50% of the baseline availability) | Months | Test not conducted yet | | |
| | 9.6 | Target for water conservation | TCM | 8320 | 6314 | 3150 |
| | 10 | Increase in water use efficiency (Agriculture and Domestic) | | | | |
| | 10.1 | Hectares of Land on which protective irrigation practices adopted | Ha | 155 | 153 | 144 |
| | 10.2 | Percentage reduction in use of water per hectare | % | 66 | 56 | 25 |
| | 10.3 | Total no. of demonstrations/ increased awareness programs carried out | No | 85 | 110 | 172 |
| | 10.4 | No .of farmers/farms covered in drip/pot/sprinkler irrigation | Nos | 69 | 69 | 65 |
| | 10.5 | No .of farmers/farms covered in paired row/alternate furrow method irrigation | Nos | 90 | 167 | 126 |
| | 10.6 | No. of roof water harvesting structures covered on community buildings | Nos | 5 | 5 | 12 |
| | 10.7 | Hectors of cultivable waste land brought under cultivation | Ha | 120 | 120 | 156 |
| | 11 | Productivity Enhancement Activities (SMC) | | | | |
| | 11.1 | Private Land | Ha | 6264 | 6264 | 3476 |
| | | Common Land | Ha | 1003 | 1003 | 823 |
| | | Total Ha Completed | Ha | 7267 | 7267 | 4299 |

| | | | | | |
|----------|--|-----|----------|----------|----------|
| A | SMC resulting structures | | | | |
| 1 | Rejuvenation of structures | | | | |
| a | Farm pond deepening | Nos | 3 | 3 | 3 |
| b | Rock Filled Check Dam | Nos | 9 | 9 | 5 |
| c | NalaDesilting | Cmt | 711 | 0 | 0 |
| d | Cattle Pond Repair | Nos | 2 | 2 | 0 |
| e | Horticulture plants gap filling | Nos | 2000 | 2000 | 42 |
| f | Check Dam repair | Nos | 0 | 0 | 0 |
| 2 | New water harvesting structures | | | | |
| a | F.P (Farm Pond) | Nos | 116 | 58 | 63 |
| b | Bore well recharge pit | Nos | 6 | 10 | 7 |
| c | Open well recharge pit | Nos | 4 | 6 | 3 |
| d | Ravine stabilisation structures | Nos | 1 | 1 | 0 |
| e | Check Dam | Nos | 0 | 0 | 0 |
| 3 | SWC measures | | 0 | 0 | 0 |
| a | Earthen/Field Bund 0.34 | cmt | 0 | 0 | 0 |
| b | Earthen/Field Bund 0.54 | cmt | 140361 | 133503 | 100751 |
| c | Earthen/Field Bund 0.72 | cmt | 144336 | 86459 | 83014 |
| d | W.W1 (Waste Weir 1) | Nos | 1929 | 1551 | 1058 |
| e | W.W2 (Waste Weir 2) | Nos | 903 | 709 | 524 |
| f | W.W3(Waste Weir 3) | Nos | 949 | 760 | 486 |
| g | No. of Deep Trenches (6X1X0.6) size | cmt | 220 | 220 | 52 |
| h | F.D (Fodder Development) | Nos | 1228 | 270 | 433 |
| i | DLH (Dry Land Horticulture | Nos | 22962 | 17061 | 17699 |
| j | B.P (Bund Plantation) | Nos | 126650 | 120650 | 85379 |
| k | LR (Land Reclamation) | Ha | 1445 | 1445 | 1414 |
| l | Horticulture | Nos | 12548 | 12548 | 10190 |
| m | Agro Forestry | Nos | 58690 | 55083 | 37106 |
| n | Hemata seeds | Kgs | 5969 | 5919 | 5007 |
| o | Hemata sowing | Kgs | 140401 | 140401 | 98929 |
| p | Seed dibbling on bund | Kgs | 50 | 50 | 25 |
| q | Kitchen Garden | Nos | 245 | 245 | 0 |
| r | Roof Rain water Harvesting | Nos | 11 | 8 | 4 |
| s | Cattle Pond (Gokatte) | Nos | 12 | 12 | 11 |
| u | Block Plantation | Nos | 10000 | 10000 | 10000 |
| w | Loose Boulder Check | cmt | 150 | 150 | 150 |
| x | Check Dam | cmt | 0 | 0 | 0 |
| y | Water way | cmt | 14812 | 14812 | 7187 |
| z | Contour trench | cmt | 2890 | 2890 | 2579 |
| | Earthen/Field Bund 0.54 | cmt | 20970 | 20970 | 11962 |
| B | Non - SMC resulting Structures | | 0 | 0 | 0 |
| a | Diversion Drine / Channel | cmt | 10013 | 5341 | 3001 |
| b | No. of Gully Plugs / Boulder Checks | cmt | 51 | 51 | 43 |

| | | | | | |
|-------------|--|------------|--------------|--------------|--------------|
| c | B.B (Boulder Bund) | cmt | 14470 | 6979 | 7027 |
| d | P.B (Pebble Bund) | cmt | 39427 | 30002 | 22079 |
| e | Bund revetment | cmt | 848 | 848 | 88 |
| f | Rubble checks | cmt | 10 | 0 | 0 |
| g | Rock Filled Check Dam | cmt | 0 | 0 | 0 |
| | Diversion Drain | cmt | 21077 | 18332 | 16431 |
| 11.2 | Common Land | | | | |
| A | SMC resulting structures | | | | |
| 1 | Rejuvenation of structures | | | | |
| a | NalaDesilting | cmt | 2097 | 2097 | 161 |
| b | Check Dam desolation / Repair | Nos | 4 | 4 | 4 |
| c | Cattle Pond Repair | Nos | 6 | 6 | 4 |
| d | Community Well Repair (Kalyani repair) | Nos | 1 | 1 | 1 |
| e | Nala Widening | cmt | 1628 | 1628 | 1420 |
| f | Nala Training | cmt | 3141 | 3141 | 2937 |
| g | Block Plantation Gap filling | Nos | 0 | 0 | 0 |
| h | Tank water weir | Nos | 1 | 1 | 0 |
| 2 | New water harvesting structures | | | | |
| a | C.D (Check Dam) | Nos | 8 | 7 | 6 |
| b | Cattle pond | Nos | 3 | 3 | 2 |
| c | Ravine stabilisation structures | Nos | 6 | 6 | 0 |
| d | Mini Percolation Tank (MPT) | Nos | 2 | 2 | 2 |
| e | Nalabund | Nos | 3 | 3 | 2 |
| f | Farm Pond | Nos | 1 | 1 | 1 |
| 3 | SWC measures | | | | |
| a | Block Plantation | Nos | 101545 | 79315 | 69130 |
| b | Block Plantation Trench | cmt | 4690 | 4690 | 4101 |
| c | Earthen/Field Bund 0.54 | cmt | 3892 | 3892 | 3639 |
| d | Earthen/Field Bund 0.72 | cmt | 0 | 864 | 930 |
| e | Earthen/Field Bund 0.75 | cmt | 0 | 0 | 0 |
| f | W.W 1 (Waster Weir 1) | Nos | 0 | 0 | 0 |
| g | W.W 2 (Waster Weir 2) | Nos | 0 | 0 | 0 |
| h | W.W 3 (Waster Weir 3) | Nos | 0 | 24 | 24 |
| i | Avenue Plantation (Roadside) | Nos | 3715 | 3715 | 3584 |
| j | Bund Plantation | Nos | 0 | 0 | 0 |
| k | Hemata seeds | Kgs | 371 | 371 | 371 |
| l | Hemata sowing | Kgs | 11450 | 11450 | 5080 |
| m | Side bund | cmt | 403 | 403 | 401 |
| n | Graveyard Plantation | Nos | 200 | 200 | 200 |
| o | GP Plantation | Nos | 40 | 40 | 40 |
| p | Land Reclamation | Nos | 0 | 0 | 0 |
| q | Gap Filling - Horticulture | Nos | 600 | 600 | 600 |
| B | Non-SMC resulting structures | | | | |

| | | | | | |
|---|---------------------------|-----|------|-----|------|
| a | Boulder bund | cmt | 157 | 0 | 29 |
| b | G.C I (Gully Checks 1) | cmt | 689 | 689 | 679 |
| c | G.C II (Gully Checks 2) | cmt | 0 | 0 | 0 |
| d | G.C III (Gully Checks 3) | cmt | 0 | 0 | 0 |
| e | Nala Revetment | cmt | 367 | 367 | 90 |
| f | Diversion channel | cmt | 960 | 960 | 881 |
| g | Water way | cmt | 0 | 0 | 0 |
| h | Rock Filled Check Dam | Nos | 4 | 4 | 4 |
| i | Rubble checks | cmt | 105 | 105 | 105 |
| f | Boulder Checks | Cmt | 4259 | 414 | 441 |
| g | Wall writing | Sqt | 0 | 0 | 5748 |
| | | | | | |

ANNEXURE 2: PROJECT IMPLEMENTING PARTNER DETAILS

Name, Address and Contact Number of the NGO

MYRADA , #2 , Service Road , Domlur Layout, Old Airport Road , Bangalore -560071

Contact Number: 080 25352028/3166

Name of Head of NGO: Mr. ArivndG. Risbud, Executive Director

ANNEXURE 3: BOARD NOTE ON DEVELOPMENT PERSPECTIVE:

MYRADA's contribution in the area of watershed is formidable in the past three decades not merely because we have successfully treated over 225000 ha of rain- fed land covering over 100000 farmers but also because of a system of managing the process through watershed level community of both farmers and the landless that we have developed and documented. A statement attached throws some light on the temporal spread of our watershed works

In addition to developing a workable scheme MYRADA has taken efforts to develop technical manuals to help in dissemination of the process at the field level. MYRADA's contribution in this field has been recognized both internationally and nationally and our way of doing things has greatly influenced the national policy for watershed in its formative stages. Currently MYRADA's expertise in the area of watershed management is accepted without much reservation by the public sector as well as the corporate sector donors and this is a position which we should jealously guard.

ANNEXURE4 – WATERSHED PROGRAMS IMPLEMENTED BY MYRADA

| Watershed Programme implemented by MYRADA | | | | | | | |
|---|--|-----------------------------|-------------|----------------|--------------------------------|-----------------|----------------|
| Sl. No | District | Watershed Area Treated | | | Watershed under Treatment | | |
| | | Watershed Area Treated (Ha) | Time Period | No. of Farmers | Watershed under Treatment (Ha) | Expected period | No. of Farmers |
| 1 | Chitradurga District, Karnataka | 725 | 1993-1998 | 1,100 | 717 | 2008-2013 | 217 |
| | | 2,383 | 1995-2002 | 3,466 | 3,240 | 2009-2014 | 2,032 |
| | | 17,025 | 1995-2005 | 4,417 | 1,369 | 2011-2015 | 829 |
| | | 19,190 | 2000-2009 | 9,900 | | | |
| | | 39,323 | - | 18,883 | 5,326 | - | 3,078 |
| 2 | Gulbarga District, Karnataka | 34,000 | 1990-2004 | 14,100 | 4,485 | 2010-2015 | 2,174 |
| | | 4,300 | 1999-2006 | 2,200 | | | |
| | | 3,500 | 2003-2008 | 2,650 | | | |
| | | 500 | 2007-2010 | 160 | | | |
| | | 2,500 | 2008-2011 | 1,300 | | | |
| | | 44,800 | - | 20,410 | 4,485 | - | 2,174 |
| 3 | Mysore District, Karnataka | 600 | 1987-1989 | 260 | 9,570 | 2010-2016 | 6,059 |
| | | 1,553 | 2000-2005 | 1,200 | | | |
| | | 2,188 | 2003-2008 | 2,000 | | | |
| | | 960 | 2005-2011 | 632 | | | |
| | | 5,301 | - | 4,092 | 9,570 | - | 6,059 |
| 4 | Chamarajnagar District, Karnataka | 2,030 | 1991-2003 | 1,061 | 233 | 2011-2017 | 84 |
| | | 816 | 2002-2009 | 696 | | | |
| | | 416 | 2007-2010 | 155 | | | |
| | | 3,262 | - | 1,912 | 233 | - | 84 |
| 5 | Kolar District, Karnataka | 4,600 | 1993-1998 | 1,700 | 1,352 | 2011-2015 | 803 |
| | | 4,500 | 1998-2004 | 1,700 | | | |
| | | 22,830 | 2003-2008 | 8,117 | | | |
| | | 555 | 2008-2012 | 250 | | | |
| | | 32,485 | - | 11,767 | 1,352 | - | 803 |
| 6 | Bellary District, Karnataka | 10,500 | 2000-2005 | 2,000 | 1,035 | 2011-2015 | 487 |
| | | 3,000 | 2000-2008 | 1,000 | | | |
| | | 1,176 | 2006-2010 | 370 | | | |
| | | 14,676 | - | 3,370 | 1,035 | - | 487 |
| 7 | Bidar District, Karnataka | | | | 1,338 | 2011-2015 | 684 |
| | Total | - | - | - | 1,338 | - | 684 |
| | Total in Karnataka | 1,39,847 | - | 60,434 | 23,339 | - | 13,369 |
| 8 | Dharmapuri/ Krishnagiri District/ Hosur District, Tamil Nadu | 99 | 2005-2006 | 60 | 1,277 | 2008-2015 | 545 |
| | | 102 | 2007-2009 | 45 | | | |
| | | 204 | 2010-2012 | 180 | | | |
| | | 405 | - | 285 | 1,277 | - | 545 |
| 9 | Erode District, Tamil Nadu | 1,534 | 1996-2003 | 803 | | | |
| | | 4,461 | 2002-2010 | 1,461 | | | |
| | | 5,995 | - | 2,264 | - | - | - |
| 10 | Nilgiris District, Tamil Nadu | 584 | 1997-2000 | 480 | | | |
| | | 50 | 2000-2003 | 280 | | | |
| | | 350 | 2000-2004 | 2,570 | | | |
| | | 300 | 2005-2009 | 3,770 | | | |
| | | 98 | 2006-2010 | 912 | | | |
| | | 1,382 | - | 8,012 | - | - | - |
| | Total in Tamil Nadu | 7,782 | - | 10,561 | 1,277 | - | 545 |
| 11 | Ananthpur District Andhra Pradesh | 3,000 | 1983-1989 | 800 | 24,257 | 2009-2016 | 9,190 |
| | | 22,400 | 1990-2010 | 7,543 | 8,729 | 2010-2017 | 4,325 |
| | | 25,400 | - | 8,343 | 32,986 | - | 13,515 |
| | Grand Total | 1,73,029 | - | 79,338 | 57,602 | - | 27,429 |
| Total Ha | | 2,30,631 | | | | | |
| Total Farmers | | 1,06,767 | | | | | |

ANNEXURE 5: NAMES AND ROLES OF VARIOUS MEMBERS INVOLVED IN THE PROJECT DURING YEAR

| Sr. No | Names | Full /Part Time | Permanent /Project staff | Role in Project | Status |
|--------|-------------------------|-----------------|--------------------------|-------------------------------|------------|
| 1 | S.D.Kalyanshetti | Contract | | Sr. SMS | Working |
| 2 | Ravi Raj Desai | Contract | Full Time | Water shed Manager - Engineer | Working |
| 3 | Parmeshwar | Contract | Full Time | Livelihood Promoter | Working |
| 4 | Ramesh Polla | Contract | Full Time | Documentation / Accountant | Working |
| 5 | HanumanttaTipppa | Contract | Full Time | CRP | Working |
| 6 | Anita | Contract | Full Time | CRP | Working |
| 7 | Mallikarjun | Contract | Full Time | CRP | 31.3.2013 |
| 8 | HanumantAllapur | Contract | Full Time | CRP | 31.3.2013 |
| 9 | Laxmi | Contract | Full Time | CRP | Working |
| 10 | Shivashankar | Contract | Full Time | Manager | Working |
| 11 | Puttaabasappa | Contract | Full Time | Manager | Mar-12 |
| 12 | Channanjappa | Contract | Full Time | Documentation Officer | Mar-13 |
| 13 | Nagaraju | Work Order | Full Time | Watershed Manager | Working |
| 14 | Umamaheshwari | Work Order | Full Time | Documentation Officer | Nov-12 |
| 15 | Venkatachalapathishetty | Work Order | Full Time | CRP | Dec-13 |
| 16 | Manjula | Work Order | Full Time | CRP | Working |
| 17 | Srinivas | Work Order | Full Time | CRP | Working |
| 18 | Yellesh | Work Order | Full Time | CRP | Jul-11 |
| 19 | Ravi | Work Order | Full Time | CRP | Jul-11 |
| 20 | Irfan | Work Order | Full Time | CRP | Working |
| 21 | Parveenkumar | Work Order | Full Time | CRP | Jan-12 |
| 22 | Vijayakumar | Work Order | Full Time | CRP | Working |
| 23 | Nagendra | Work Order | Full Time | CRP | Working |
| 24 | Naganna | Trainee | Full Time | Watershed Manager | 25.6.2011 |
| 25 | B.Channaveera | Trainee | Full Time | Watershed Manager | 4.8.2012 |
| 26 | Venkatashivareddy | Contract | Full Time | Watershed Manager | Working |
| 27 | Aradhya | Contract | Full Time | Watershed Manager | 4.6.2012 |
| 28 | Bhoodesh | Trainee | Full Time | Accountant/ Doc Officer | 30.8.2011 |
| 29 | Mahesh.G | Consultant | Full Time | Accountant/ Doc Officer | 30.11.2011 |
| 30 | Vinod Kumar | Trainee | Full Time | Accountant/ Doc Officer | 30.12.2011 |
| 31 | KotrayyaSwamy | Consultant | Full Time | Accountant/ Doc Officer | Working |
| 32 | Roopa K | Contract | Full Time | Livelihood Promoter | Working |
| 33 | HasinaBanu | Work Order | Full Time | CRP | 4.8.2011 |
| 34 | Hampamma | Work Order | Full Time | CRP | 30.6.2012 |
| 35 | Manjula | Work Order | Full Time | CRP | 23.1.2012 |
| 36 | Prabhakara B | Work Order | Full Time | CRP | Working |

| | | | | | |
|----|-----------------------|------------|-----------|----------------------------|------------|
| 37 | Basavaraja M | Work Order | Full Time | CRP | Working |
| 38 | Omprakash | Consultant | Full Time | Watershed Manager Engineer | Working |
| 39 | Bheemrao | Contract | Full Time | Programme Assistant | Working |
| 40 | Md.Siraj | Contract | Full Time | Part Time Agri– SMS | Working |
| 41 | Prithvi Raj | Consultant | Full Time | Accountant / Doc Officer | Working |
| 42 | ZakiroddinYunusimiyya | Work Order | Full Time | CRP | Working |
| 43 | HanmanthVithal | Work Order | Full Time | CRP | Working |
| 44 | Rupavati | Work Order | Full Time | CRP | Working |
| 45 | Siddappa | Work Order | Full Time | CRP | Working |
| 46 | Subbamma | Work Order | Full Time | CRP | 11.1.2012 |
| 47 | Umakanth | Work Order | Full Time | CRP | 11.1.2012 |
| 48 | Subhash | Work Order | Full Time | CRP | 7.1.2011 |
| 49 | Lathamala | Regular | Full Time | Programme Officer | 31.5.2011 |
| 50 | Nanji Reddy | Regular | Full Time | Programme Officer | 31.12.2012 |
| 51 | Nisar Ahmed | Consultant | Full Time | Programme Coordinator | 1.1.2014 |
| 52 | Vikram P.D | Consultant | Full Time | Central coordinator | 1.1.2014 |

ANNEXURE 6: STATEMENT FROM THE HEAD OF THE ORGANIZATION

The Executive Director states that all data and statements made in this report have been verified and he confirms he is accountable for the same; He has no objection to the report being used in public domain by HUF/HUL.

ANNEXURE 7: OPINION ABOUT HUF

1. MYRADA's strategy is to work with local communities in a local context using the strengths of the community. In the same way, HUF has attempted to work with MYRADA as its community member and tapped into MYRADA's strengths and beliefs along the way. For MYRADA, HUF is considered both a funding and strategic partner. This partnership has potential to grow into mutually beneficial long term association in the areas of natural resource management.
2. This project included several activities that provide opportunities to the communities in the watershed project. Many of these further collective actions of both the farming community as well as the landless in the area. Some of the activities included capacity building of groups, institution building, linkages to livelihoods and skills training. This particular component was funded through the NABARD component of the PPP.
3. HUF has taken a very proactive role in the project from its inception. Over the years, there has been an extensive sharing of experiences and knowledge where MYRADA has learnt a lot in terms of documentation and computerized monitoring through the dashboard. We feel HUF has been sensitized to the realities of rural development where plans need to be frequently modified based on ground realities.

HUF has also played a big role in getting the MYRADA team to understand the importance of "water budget". The team now understands that "increase in quantity" of water also includes increase in the duration of water available within a certain area.

HUF has also played an important role in supporting MYRADA through interactive field visits and regular discussions with the team.

4. Yes, HUF has assisted MYRADA in understanding the water budget, using dashboard and score cards for regular monitoring. HUF has also supported MYRADA to bring out a capacity building manual on watershed management. This manual will not only benefit the team in MYRADA, but any person working on watersheds.
5. MYRADA is very happy with the relationship built between the partners – HUF, NABARD and MYRADA.

It would be ideal to have a strong network between the three partners- so that all components can be integrated to maximize both efficiency and implementation. Currently, MYRADA reports separately to NABARD and to HUF. A common report and regular reviews and meetings will improve the performance of the project.

Fund releases need to be planned and executed as per program plan, as most of the activities are seasonal and time bound.

Since this is a cofounded project, the contract or agreement should also be tri-partite; instead of 2 separate agreements. This will ensure convergence at all stages of the project: from planning to evaluation.

ANNEXURE 8 : FINANCIAL UPDATES


Utilization Certificate(In Rupees)

| Particulars | HUF | NABARD | Banks/Dept. /Community | Total cost |
|--|------------------|-------------------|-----------------------------------|-------------------|
| Budget for 4 years. | 5,23,25,410 | 3,63,66,953 | 3,35,00,570 | 12,21,92,933 |
| Grants received as on 31.03.2014. | 3,66,84,714 | 2,00,73,898 | 1,58,81,449 | 7,26,40,061 |
| Interest received as on 31.03.2014. | 1,61,845 | 1,75,066 | - | 3,36,911 |
| Expenditure as on 31.03.2014. | 3,14,50,667 | 2,15,92,081 | 1,58,81,449 | 6,89,24,197 |
| Balance as on 31.03.2014. | 53,95,892 | -13,43,117 | - | 40,52,775 |

ANNEXURE 9: FUND FLOW IN HUF , NABARD AND MYRADA WATERSHED DEVELOPMENT PROJECT

EC : Executive Committee
 CMRC : Community Managed Resource
 Centre
 Fed : Federation
 SAG : Self Help Group
 PPR : Private Property Resource
 CPR : Common Property Resource
 LH : Livelihood Activities

Present Fund Flow System at Projects



ANNEXURE 10: PHOTO GALLERY



Community Meetings at Nehru colony – 18.07.2011



Shramadana month of July-2012 at Chitradurga



Filled bunds before and after felling at Chitradurga July 2013



Farm Ponds before and after filling at Chitradurga July11, 2013



Farm based and Non-farm based activities beneficiaries at Chitradurga and Bellary Aug 09, 2013



Farm Based livelihoods supported beneficiaries at Bidar, Aug 09, 2013



Dry land horticulture and water drainage at Kolar and Bidar, March 11, 2013

ANNEXURE 11: PRESS CLIPPINGS

ಮಾಸ್ತಿಯಲ್ಲಿ ವಿಶ್ವ ಪರಿಸರ ದಿನಾಚರಣೆ

ಮಾಸ್ತಿ: ಮಾಸ್ತಿ ಹೋಬಳಿ ತೃಣಸಿ ಗ್ರಾಮ ವ್ಯಾಪ್ತಿಯ ಶ್ಯಾಮಶೆಟ್ಟಹಳ್ಳಿಯಲ್ಲಿ ಹೆಚ್‌ಯುಎಫ್ ಮತ್ತು ನಬಾರ್ಡ್, ಮೈರಾಡ ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಯಡಿ ವಿಶ್ವ ಪರಿಸರ ದಿನಾಚರಣೆ ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿತ್ತು.

ಗ್ರಾಮದ ಸರ್ಕಾರಿ ಹಿರಿಯ ಪ್ರಾಥಮಿಕ ಶಾಲೆ ಆವರಣದಲ್ಲಿ ಗಿಡ ನೆಡುವ ಮೂಲಕ ಹೆಚ್‌ಯುಎಫ್ ಮತ್ತು ನಬಾರ್ಡ್ ಯೋಜನೆಯ ತಂಡದ ನಾಯಕ ಶಿವಶಂಕರ್ ಕಾರ್ಯಕ್ರಮ ಉದ್ಘಾಟಿಸಿದರು.

ನಂತರ ಯೋಜನೆಯ ಬಗ್ಗೆ ಮಾತನಾಡಿದ ಅವರು, ವಿಶ್ವ ಪರಿಸರ ದಿನಾಚರಣೆಯನ್ನು 1972 ಜೂನ್ 5 ರಂದು ಸಂಯುಕ್ತ ರಾಷ್ಟ್ರಗಳ ಪರಿಸರ ಸಮಿತಿಯಲ್ಲಿ ಚರ್ಚೆ ಮಾಡಿ ಪರಿಸರದ ಬಗ್ಗೆ ಅರಿವು ಮೂಡಿಸಲು ನಿರ್ಧರಿಸಿತು. ನಂತರ 1973 ಜೂನ್ 5ರಂದು ಮೊದಲನೇ ವಿಶ್ವ ಪರಿಸರ ದಿನಾಚರಣೆಯನ್ನು ಆಚರಿಸಲಾಯಿತು ಎಂದು ಹೇಳಿದರು.

ಶಾಲೆಯ ಮುಖ್ಯೋಪಾಧ್ಯಾಯ ನಾಗರಾಜು, ಗ್ರಾಮ ಅಧ್ಯಕ್ಷ ಗೋಪಾಲ್, ಜಿಲ್ಲಾ ಶಿಕ್ಷಕರ ಸಂಘದ ಪ್ರತಿನಿಧಿ ರವಿ, ಮೈರಾಡ ಸಂಸ್ಥೆಯ ಸಮುದಾಯ ಸಂಘಟಕ ಚನ್ನಂಜಪ್ಪ ಇತರರು ಭಾಗವಹಿಸಿದ್ದರು. ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ ಗ್ರಾಮಸ್ಥರು, ಅಂಗನವಾಡಿ ಕಾರ್ಯಕರ್ತೆಯರು, ಮೈರಾಡ ಸಂಸ್ಥೆಯ ಸಿಬ್ಬಂದಿ ಹಾಜರಿದ್ದರು.



ಮಾಸ್ತಿ ಹೋಬಳಿ ಶ್ಯಾಮಶೆಟ್ಟಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ವಿಶ್ವ ಪರಿಸರ ದಿನಾಚರಣೆ ಅಂಗವಾಗಿ ಗಿಡ ನೆಡಲಾಯಿತು.

ಉದಯವಾಣಿ


ಗುರುವಾರ | ಮೇ | 24 | 2012

ತೃಣಸಿ ಗ್ರಾಮದಲ್ಲಿ ಯಶಸ್ವಿ ಶ್ರಮದಾನ

ಮಾಸ್ತಿ: ಹೆಚ್‌ಯುಎಫ್, ನಬಾರ್ಡ್ ಮತ್ತು ಮೈರಾಡ ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ ಸಮುದಾಯದ ಸಹಭಾಗಿತ್ವ ಮತ್ತು ಜವಾಬ್ದಾರಿಯ ಬಗ್ಗೆ ಅರಿವು ಮೂಡಿಸುವ ಸಲುವಾಗಿ ಮಾಸ್ತಿ ಹೋಬಳಿ ತೃಣಸಿ ಗ್ರಾಮದ ಕೆರೆ ಮತ್ತು ದೇವಸ್ಥಾನದ ಅಂಗಳದಲ್ಲಿ ಶ್ರಮದಾನ ಕಾರ್ಯಕ್ರಮವನ್ನು ಹಮ್ಮಿಕೊಳ್ಳಲಾಗಿತ್ತು. ಈ ಸಂದರ್ಭದಲ್ಲಿ ಮೈರಾಡ ಸಂಸ್ಥೆಯ ತಂಡದ ನಾಯಕರಾದ ಶಿವಶಂಕರ್ ಅವರು ಶ್ರಮದಾನದ ಉದ್ದೇಶ ಮತ್ತು ಮಹತ್ವದ ಬಗ್ಗೆ ತಿಳಿಸಿಕೊಟ್ಟರು. ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ ಕೆರೆ ಮತ್ತು ದೇವಸ್ಥಾನದ ಸುತ್ತ ಮುತ್ತ ಬೆಳೆದಿದ್ದ ಗಿಡ ಗಂಟೆಗಳನ್ನು ತೆಗೆದು ಸ್ವಚ್ಛಗೊಳಿಸಲಾಯಿತು. ಸಮುದಾಯ ಸಂಘಟಕರಾದ ನಾಗರಾಜು, ನಿಸರ್ಗ ಮಹಿಳಾ ಒಕ್ಕೂಟದ ಸದಸ್ಯರು, ಸ್ವ ಸಹಾಯ ಸಂಘಗಳ ಸದಸ್ಯರು, ಮೈರಾಡ ಸಂಸ್ಥೆಯ ಸಿಬ್ಬಂದಿ ಹಾಗೂ ರೈತರು ಹಾಜರಿದ್ದರು. ಇದೇ ಸಂದರ್ಭದಲ್ಲಿ ಈ ಯೋಜನೆಯಲ್ಲಿ ಮಣ್ಣು ಮತ್ತು ನೀರಿನ ಸಂರಕ್ಷಣಾ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿಕೊಳ್ಳಲು ತಿಳಿಸಲಾಯಿತು.

ನಬಾರ್ಡ್ ಯೋಜನೆಯ ಸದುಪಯೋಗಕ್ಕೆ ಕರೆ

ಮಾಸ್ತಿ: ಹೆಚ್‌ಯು‌ವಿ‌ಎಫ್, ನಬಾರ್ಡ್ ಮತ್ತು ಮೈರಾಡ ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದಡಿ ಸಿಗುವ ಅನುಕೂಲಗಳನ್ನು ಪ್ರತಿಯೊಬ್ಬ ರೈತರು ಸದುಪಯೋಗಪಡಿಸಿಕೊಳ್ಳಬೇಕೆಂದು ತಂಡದ ನಾಯಕ ಶಿವಶಂಕರ್ ಕರೆ ನೀಡಿದರು. ಮಾಸ್ತಿ ಹೋಬಳಿ ತೃಣಸಿ ಗ್ರಾಮ ವ್ಯಾಪ್ತಿಯ ಸುಗ್ರೊಂಡಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿ ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದಡಿ ಮಣ್ಣು ಮತ್ತು ನೀರಿನ ಸಂರಕ್ಷಣಾ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿರುವ ರೈತರಿಗೆ ಚೆಕ್ ವಿತರಿಸಿ ಮಾತನಾಡಿದರು. ಈ ಸಂದರ್ಭದಲ್ಲಿ ಸಮುದಾಯ ಸಂಘಟಕ ಚನ್ನಂಜಪ್ಪ, ಸಮುದಾಯ ಸಂಪನ್ಮೂಲ ವ್ಯಕ್ತಿ ವಿಜಯಕುಮಾರ್, ವೇಣುಗೋಪಾಲಸ್ವಾಮಿ ಮಹಿಳಾ ಒಕ್ಕೂಟದ ಸದಸ್ಯರು, ಸ್ವ ಸಹಾಯ ಸಂಘದ ಸದಸ್ಯರು, ಮೈರಾಡ ಸಂಸ್ಥೆಯ ಸಿಬ್ಬಂದಿ ಹಾಗೂ ರೈತರು ಹಾಜರಿದ್ದರು. ಇದೇ ಸಂದರ್ಭದಲ್ಲಿ ಈ ಯೋಜನೆಯಲ್ಲಿ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಿರುವ 5 ಮಂದಿ ರೈತರಿಗೆ ಚೆಕ್ ವಿತರಣೆ ಮಾಡಲಾಯಿತು.



ಮಾಸ್ತಿ ಹೋಬಳಿ ತೃಣಸಿ ಗ್ರಾಮದಲ್ಲಿ ಹೆಚ್‌ಯು‌ವಿ‌ಎಫ್, ನಬಾರ್ಡ್ ಮತ್ತು ಮೈರಾಡ ಜಲಾನಯನ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮದಡಿಯಲ್ಲಿ ಶ್ರಮದಾನ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ ಕರೆ ಅಂಗಳವನ್ನು ಸ್ವಚ್ಛಗೊಳಿಸುತ್ತಿರುವುದು.




ಚೆಕ್ ವಿತರಣೆ

ಮಾಸ್ತಿ ಹೋಬಳಿ
ಮಲಕನಹಳ್ಳಿಯಲ್ಲಿ
ಹೆಚ್‌ಯು‌ವಿ‌ಎಫ್,
ನಬಾರ್ಡ್
ಮತ್ತು ಮೈರಾಡ
ಜಲಾನಯನ
ಅಭಿವೃದ್ಧಿ
ಕಾರ್ಯಕ್ರಮದಡಿ
ಭೂರಹಿತ
ಕುಟುಂಬದ
ಸದಸ್ಯರಿಗೆ ಚೆಕ್
ವಿತರಿಸಲಾಯಿತು.

ANNEXURE 12: AUDIO VISUAL AIDS

The Technical Manual on Watershed Management in Kannada to empower the field staff on watershed development techniques.




ANNEXURE 13 : ANY AWARDS /RECOGNITION THAT INCLUDES THE PROJECT SUPPORTED BY HUF

Chitradurga district – Hollakere, Nehru Colony

Name of Farmer—Ashokappa

Recognition and Issued Agency – Department of Horticulture and Agriculture Government of Karnataka

ANNEXURE 14: PROJECT LOCATIONS MAP



Submitted By:

Mr. Arvind Risbud
Executive Director

MYRADA

Executive Director
Arvind G. Risbud